

HARNETT COUNTY HEALTH DEPARTMENT

Septic Tank Inspection Certificate

No 4176

Owner Willow Rolling Sp. Address Spring
(MUST BE FILLED IN) (MAILING ADDRESS)

Contractor Carter Septic Address Stedman
(MAILING ADDRESS)

Location of Premises OK Lot # 8
(SUBDIVISION, STREET OR ROAD NAME OR NUMBER, LOT NO.)

Details of Septic Tank System

Kind of Material for Tank: Concrete Other _____

Size of Tank: Length 8'8" Ft. Width 3'8" Ft. Depth 4'9" Ft. Capacity 900 Gallons

Subsurface Drainage Field No. of Ditches 1 Exact Length of each Ditch 100 Ft. Width of Ditches 6 Depth of Ditches 18 Inches

Square Feet in Absorption Field 600 Surface Drainage Required 18 Linear Ft.

Approved by DR Womble
(SANITARIAN)

Permit No. _____ Date 6-28-23