

# OPERATIONS PERMIT

Name: (owner) Steve Allen Const.  New Installation  Septic Tank  
Property Location: SR# 1413  Repairs  Nitrification Line  
Subdivision \_\_\_\_\_ Lot # \_\_\_\_\_  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Tim King Registration # \_\_\_\_\_  
Basement with Plumbing:  Garage:   
Water Supply:  Well  Public  Community  
Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface Drainage Field: No. of ditches 3 exact length of each ditch 60 ft. width of ditches 3 ft. depth of ditches 18-24 in.  
French Drain: \_\_\_\_\_ Linear feet

Date: 11/2/98  
Inspected by: Bryan McSwain P.E.  
Environmental Health Specialist

PERMIT NO. 14362

