

OPERATIONS PERMIT

Name: (owner) Paul Baker Jr
Baker Builders & Contractors New Installation Septic Tank
 Property Location: SR# 1415 Chalybeate Springs Repairs Nitrification Line
 Subdivision Chalybeate Springs # 19
 TAX ID# _____ Quadrant # _____

Contractor: JONES Backhoe Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 2 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-20 in.
 French Drain: - Linear feet

PERMIT NO. 11800 ~~11787~~ Date: 6-2-58
 Inspected by: James C. Marshall, Esq.
 Environmental Health Specialist

