

# OPERATIONS PERMIT

Name: (owner) Charles R. Matthews  New Installation  Septic Tank  
 Property Location: SR# 421 N  Repairs  Nitrification Line  
 Subdivision The Home Place Lot # 3  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: HAL Brown Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50' min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 3 exact length of each ditch 70 ft. width of ditches 3 ft. depth of ditches 18 1/2 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 10651 Date: 10-7-96  
 Inspected by: Jon W. [Signature]  
 Environmental Health Specialist

