

# CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Chuster Beard  New Installation  Septic Tank  
 Property Location: SR# 2035  Repairs  Nitrification Line  
 Subdivision \_\_\_\_\_ Lot # site 2  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Ottis Strickland Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50+ ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other \_\_\_\_\_  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
 Subsurface Drainage Field No. of ditches 2 exact length of each ditch 150 ft. width of ditches 3 ft. depth of ditches 24 in.  
 French Drain: \_\_\_\_\_ Linear feet

PERMIT NO. 10540 Date: 2-28-95  
 Inspected by: Thomas J. Boyu  
 Environmental Health Specialist

