

OPERATIONS PERMIT

Name: (owner) Kenneth Loyd Jr New Installation Septic Tank
 Property Location: SR# 1557 Silas Moore Repairs Nitrification Line
 Subdivision PRIVATE Lot # _____
 TAX ID# _____ Quadrant # _____
 Contractor: Harold Chappell Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50' ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 2 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: _____ Linear feet

→ OUT TO SILAS MOORE Date: 11-24-97
 PERMIT NO. 13175 Inspected by: James E. Markham
 Environmental Health Specialist

