

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Linwood. Mattheus New Installation Septic Tank
 Property Location: SR# 1437 Repairs Nitrification Line
 Subdivision Grubel Lot # 13
 Contractor: Jerry Stewart Registration # 10
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft. \neq

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field No. of ditches 3 exact length of each ditch 130 ft. width of ditches 3 ft. depth of ditches 18-24 in.
 French Drain: _____ Linear feet

Date: 03-30-93
 Inspected by: J. H. Boyd, Jr.
 Environmental Health Specialist

PERMIT NO. 7054

Grubel Ave.

