

CERTIFICATE OF COMPLETION / OPERATIONAL PERMIT

Name: (owner) Donald Dickman ☒ New Installation ☒ Septic Tank
Property Location: SR# 1240 ☐ Repairs ☒ Nitrification Line
Subdivision NA Lot # —
TAX ID# — Quadrant # —
Contractor: Andrew Robinson (RA-EMS) Registration # 117

Basement with Plumbing: ☐ Garage: ☐
Water Supply: ☐ Well ☒ Public ☐ Community
Distance From Well: 50 ft. + all other

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 3 exact length of each ditch 100 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 10221

Date: 05-16-95
Inspected by: John H. Byrd, Jr.
Environmental Health Specialist

Tree Line.

