

OPERATIONS PERMIT

Name: (owner) Michael & Wendy Flynn ☒ New Installation ☒ Septic Tank
Property Location: SR# 1106 ☐ Repairs ☒ Nitrification Line
Subdivision Michael & Wendy Flynn Lot # _____
TAX ID# _____ Quadrant # _____
Contractor: T. Brown Registration # _____
Basement with Plumbing: ☐ Garage: ☐
Water Supply: ☐ Well ☒ Public ☐ Community
Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other _____
Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
Subsurface Drainage Field No. of ditches 1 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18-24 in.
French Drain: _____ Linear feet

PERMIT NO. 13306 Date: 7-10-98
Inspected by: Joe Wain
Environmental Health Specialist

