

# OPERATIONS PERMIT

Name: (owner) Kimberly Loomis ☒ New Installation ☒ Septic Tank  
Property Location: SR# 1106 Hillman Grove ☐ Repairs ☒ Nitrification Line  
Subdivision \_\_\_\_\_ Lot # \_\_\_\_\_  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Larry Sharpe Registration # \_\_\_\_\_  
Basement with Plumbing: ☐ Garage: ☐  
Water Supply: ☒ Well ☐ Public ☐ Community  
Distance From Well: 100 ft. minimum

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other \_\_\_\_\_  
Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons  
Subsurface No. of 3 exact length 70' width of 3 depth of 18"  
Drainage Field ditches of each ditch 70' ft. ditches 3 ft. ditches 18" in.  
French Drain: \_\_\_\_\_ Linear feet  
Date: 09 Sept 98  
Inspected by: [Signature]  
Environmental Health Specialist  
PERMIT NO. 15031

