



Fire Marshal Division

November 21, 2019

Pye Barker Fire & Safety
Kirk Nielsen
832-101 Purser Drive
Raleigh, NC 27603

Re: Lillington Hibachi
133 W. Cornelius Harnett Blvd.
Lillington, NC 27546

Application Number FMFW1901-0003

To Whom It May Concern,

Thank you for submitting the plans for the hood systems. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **Commercial cooking equipment.**
 - Portable fire extinguishers shall be provided within a 30-foot (9144 mm) travel distance of commercial-type cooking equipment. Cooking equipment involving vegetable or animal oils and fats shall be protected by a Class K rated portable extinguisher.
- **Acceptance Test**
 - An acceptance test will be conducted by the Fire Marshal's office once system has been installed and pre-tested.
 - Installation shall be per architectural and system submittals and compliant with NFPA-17A.
- **Manual system operation**
 - A manual actuation device shall be located at or near a means of egress from the cooking area, a minimum of 10 feet (3048 mm) and a maximum



of 20 feet (6096 mm) from the kitchen exhaust system. The manual actuation device shall be located a minimum of 4.5 feet (1372 mm) and a maximum of 5 feet (1524 mm) above the floor. The manual actuation shall require a maximum force of 40 pounds (178 N) and a maximum movement of 14 inches (356 mm) to actuate the fire suppression system.

- **System Interconnection**

- The actuation of the fire suppression system shall automatically shut down the fuel or electrical power supply to the cooking equipment. The fuel and electrical supply reset shall be manual.

- **Notes**

- Please schedule all fire inspections through the Fire Marshal's Office.
- Contact Number **910-893-0742**.
- Please provide system certification certificate from installing contractor.

Thank you again for submitting the plans for the hood systems. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office.

Again, thank you and we look forward to working with you during the construction period!

Sincerely,



D. Banks Wallace
Chief Deputy Fire Marshal