



## Fire Marshal Division

March 10, 2021

Fire Protection  
1048 Bragg Blvd.  
Fayetteville, NC 28301

**RE: Papa Subs & Pizza**  
**117 W. Cornelius Harnett Blvd.**  
**Lillington, NC 27546**

**Application Number – FMFW2103-0003**

To Whom It May Concern,

Thank you for submitting the plans for the restaurant. The plans have been carefully reviewed by a qualified code enforcement official to examine for full compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the new facility can be given. These items are outlined and described below.

- **Manual system operation of Commercial Hood System**
  - A manual actuation device shall be located at or near a means of egress from the cooking area, a minimum of 10 feet (3048 mm) and a maximum of 20 feet (6096 mm) from the kitchen exhaust system. The manual actuation device shall be located a minimum of 4.5 feet (1372 mm) and a maximum of 5 feet (1524 mm) above the floor. The manual actuation shall require a maximum force of 40 pounds (178 N) and a maximum movement of 14 inches (356 mm) to actuate the fire suppression system.
  
- **System Interconnection of Commercial Hood System**
  - The actuation of the fire suppression system shall automatically shut down the fuel or electrical power supply to the cooking equipment. The fuel and electrical supply reset shall be manual.



Thank you again for submitting the plans for the restaurant. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. These remarks are for the plans that were submitted and its original intent. These remarks do not apply if the original intent changes or what was submitted on the above date changes. If you have any questions, please do not hesitate to call this office

Again, thank you and we look forward to working with you during the construction period!

Sincerely,



D. Banks Wallace  
Chief Deputy Fire Marshal