

June 16, 2021 Harnett County Development Services Attn: Donna M. Johnson, Central Permitting Division 108 E. Front Street Lillington NC 27546 (910) 814-6431

Project: Sheetz (Cameron) Location: Sawyer Road & Hwy. 24, Cameron NC 28326 UST RESPONSE LETTER

Hi Donna, attached are the responses to the UST review comments.

Sets of plans shall be submitted for review. Plans shall indicate the following:

 a. Site plan indicating the exact placement of tank(s) with setbacks from buildings and lot lines. RESPONSE: See attached Placement of UST Plans
 b. Indicate the type of product that will be stored in the tank(s).
 RESPONSE: Covered on FT2.1 Detail B, as well as on multiple other pages.
 c. Description and specs on tank that notes their UL listing and containment type.
 RESPONSE: Covered on FT3.0 Details A&B – as for UL listing the tanks are built to a UL performance spec that I have attached. However they are not assigned a UL number until they are built and we do not receive that number until we take delivery of the tanks, and are invoiced.
 d. Description and specs sheets on all piping and appurtenances attached to the tank(s).
 RESPONSE: Covered on FG3.0 & FG3.1 that lists out all equipment to be used on the job with descriptions and quantities. I have also attached the cut sheet package of all equipment that is part of our NCDENR 6A submittal.
 e. A copy of the appropriate NCDENR forms and information for the engineer of record shall be included with the storage tank submittal.

RESPONSE: Also attached are two emails with our NCDENR approvals.

2. Storage Tank Inspections - Before being covered, the following inspections are required to be conducted by a fire code official:

a. Witness of tank/secondary containment pressure test
RESPONSE: Noted
b. Witness of piping system pressure test.
RESPONSE: Noted
c. Visual inspection of tank anchoring methods.
RESPONSE: Noted
d. Visual inspection of fill material surrounding tank(s).
RESPONSE: Noted
e. The tank(s) and piping system shall not be covered unless it has been approved.
RESPONSE: Noted
f. The dispensing equipment and leak detection system will be inspected during the final inspection of the occupancy.
RESPONSE: Noted

Best Regards,

Junnifer H. Barderchewsk)

Jennifer L. Bardeschewski