

40000032

No 14837

OPERATIONS PERMIT

Name: (owner) Gibson Const. New Installation Septic Tank
 Property Location: SR# 1486 Repairs Nitrification Line
 Subdivision Neills Creek Farm Phs Dist 3 Lot # 56
 TAX ID# _____ Quadrant # _____
 Contractor: Licky Holland Registration # _____
 Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to Conventional
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons
 Subsurface Drainage Field No. of ditches 4 exact length of each ditch 80 ft. width of ditches 3 ft. depth of ditches 18 in.
 French Drain: _____ Linear feet

Date: 11-15-00

PERMIT NO. 13771

Inspected by: James E. Manhart
Environmental Health Specialist

Tanks + Ditches Ok 11/16/2000 BM
 * Needs pump, alarm + D-Box to be checked

