

OPERATIONS PERMIT

Name: (owner) Stancil Builders New Installation Septic Tank
 Property Location: SR# 1430 Repairs Nitrification Line
 Subdivision Olive Branch Lot # 31
 TAX ID# _____ Quadrant # _____
 Contractor: Fredrick Stancil Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface Drainage Field: No. of ditches 2 exact length of each ditch 200 ft. width of ditches 3 ft. depth of ditches 18 in.
 French Drain: _____ Linear feet

Date: 3/29/2000
 Inspected by: Boyan M. Jucin R.S.
 Environmental Health Specialist

PERMIT NO. 1386L

