

99-40000111

# OPERATIONS PERMIT

Name: (owner) William Medinas  New Installation  Septic Tank  
 Property Location: SR# 1403  Repairs  Nitrification Line  
 Subdivision Kintwood Lot # 8  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: Tommy Coley Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:   
 Water Supply:  Well  Public  Community  
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other Pump to Polystyrene Aggregate Trench System Invert 8' 31"  
 Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons  
 Subsurface Drainage Field No. of ditches 5 exact length 80 ft. width of ditches 3 ft. depth of ditches 18 in.  
 French Drain: \_\_\_\_\_ Linear feet

Date: 10/13/2000  
 Inspected by: [Signature]  
 Environmental Health Specialist

PERMIT NO. 13766

- \* Checked lines, tanks, O-Box & pump 9/28/2000 Bm
- \* Needs alarm checked 10/12/2000 Alarm OK Bm
- \* Needs NEMA dx box for pump controls

