

Application # _____

Harnett County Central Permitting

PO Box 65 Lillington, NC 27546 - Ph: 910-893-7525 - Fx: 910-893-2793 - www.harnett.org/permits
Certification of Work Performed By Owner/Contractor
(Individual Trade Application)

Owner (s) of Structure: THOMAS Edward Cooper Phone: 919-464-5492

Owner (s) Mailing Address: 1785 Hobson Rd.
Dunn, N.C.

Land Owner Name (s): same Phone: 919-464-5492

Construction or Site Address: 1785 Hobson Rd.

PIN # _____ Parcel # _____

Job Cost: \$900.00 Description of Work to be done Connect to existing tank -
Install line to tankless-water, gull & stub out for fire pit.
Pressure test system

Mechanical: New Unit With Ductwork New Unit Without Ductwork Gas Piping Other

Electrical*: 200 Amp <200 Amp Service Change Service Reconnect Other

* For Progress Energy customers we need the premise number

Plumbing: Water/Sewer Tap Number of Baths Water Heater

Specific Directions to Job from Lillington:

Dunn - Rt on 301 - left on Hobson - Post Jernigan - HSE on
Rt - Pool hse -

Subdivision: _____ Lot #: _____

I McLamb's LP Gas will provide the Piping labor on this structure.
SA 212 (Contractors Name) (Trade)

I am the building owner or my NC state license number is 17517, which entitles me to perform such work on the above structure legally. All work shall comply with the State Building Code and all other applicable State and local laws, ordinances and regulations.

McLamb's LP Gas & Supply
Contractor's Company Name

919-894-3842
Telephone

3469 NC 242 S. Benson, N.C. 27504
Address

info@McLamb'slpgas.com
Email Address

17517
License #

Structure Owner / Contractor Signature: D. Wayne McLamb by Dennis A Date: 8/11/21

By signing this application you affirm that you have obtained permission from the above listed license holder to purchase permits on their behalf. If doing the work as owner you understand that you cannot rent, lease or sell the listed property for 12 months after completion of the listed work.

Call For credit card payment.

*Company name, address, & phone must match information on license



Aug. 11. 2021 3:26PM

McCLAMB'S L.P. GAS & SUPPLY CO., INC.

3469 NC 242 South • Benson, NC 27504 • Phone: 919-894-3842 • Fax: 919-894-8025
website: mclambslpgas.com • email: info@mclambslpgas.com



PROpane SAFETY SHEET

Service Date 8/11/21
 Account Number _____
 Name THOMAS Edward Cooper
 Address 1785 Hobson Rd.
Dunn, N.C.
 Telephone: (Home) _____
 (Office) _____ (Cell) 919-464-5492

County Harnett
 Directions Jonesboro - toward Dunn,
Rt on Lane - Left on Hobson
X 301 - HSE on Rt past Farm 194
Pool hse
 Closest Customer DUNN Frank

APPLIANCE TYPE			WORK DESCRIPTION
MANUFACTURER	T-Webb Hottel	Grill	Connect line to existing tank. Install lines to tankless water heater, grill & stub out for fire pit - Pressure test system
MODEL NUMBER	NAVAR	Brickman	
SERIAL NUMBER			
LOCATION	Outside	Under slab	
BTU	195,000	30,000	
AGE	20	20	
MANUAL SHUTOFF	✓	✓	
VENTING	✓	—	
SEDIMENT TRAP	✓	—	
RECALL VALUE			
RED TAG (Remove from Service)			

TANK OWNED BY (Check One): Company _____ Customer

The customer acknowledges that he/she 1) knows how to turn off gas in emergencies, 2) has smelled and can detect propane odor, 3) has received other safety instructions, 4) understands any gas problems and corrections, and 5) is satisfied with the work performed and 6) that the customer acknowledges tank ownership as indicated above. The serviceman acknowledges that he/she 1) performed odor test, 2) performed leak test and pressure test, and 3) has given the customer safety instructions.

Customer Signature _____ Serviceman Signature Thomas E. Adams

TANK SPECIFICS/CONDITION:

SIZE	SERIAL #	MFG.	MFG. DATE	LEGAL LOCATION	TANK CONDITION	RELIEF VALVE COND.	FITTINGS LEAK TEST
120	6221653		'95	✓	Good	Good	ok

PIPING/REGULATOR OPERATION/CONDITION:

REGULATOR TYPE	PIPING MATERIAL	PIPING SIZE	REGULATOR DATE CODE	MFG./MODEL	REGULATOR VENT PROTECT.
Int. Two-Stage					
1st Stage	Cu	1/2	'21	Fisher	Done
2nd Stage	BS / Cu	3/4 / 1/2	21 / 21	Fisher / Fisher	Done / Done

SYSTEM LEAK TEST (Lock up pressure):

REGULATOR TYPE	MEASURED START PRESSURE (w.c.)	MEASURED END PRESSURE (w.c.)	TIME HELD IN MINUTES	SYSTEM CHECK (OK)	REMARKS
Int. Two-Stage					
1st Stage					
2nd Stage	10.0 w.c.	10.0 w.c.	10	ok	
2nd Stage regulator pressure with all appliances running: _____ inches w.c.					✓

Piping Test for New Construction:

Working Pressure Requirement:

1st Stage 50 psig; 2nd Stage and Integral Two-Stage 10 psig. 10-minute minimum
 Lock up pressure should not exceed 14 inches w.c.
 Working pressure should not fall below 10 inches w.c. or manufacturers recommendations