

OPERATIONS PERMIT 03-5-6042

Name: (owner) Pine Grove Dev. New Installation Septic Tank
 Property Location: SR# NC24/27 Repairs Nitrification Line
 Subdivision Wood Bridge Lot # 34
 TAX ID# _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 350 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: _____ Linear feet

Date: 04 10-03

PERMIT NO. 19919

Inspected by: JaWARS
Environmental Health Specialist

