

# OPERATIONS PERMIT

03-5-6090

Name: (owner) Bob Cieri  New Installation  Septic Tank  
Property Location: SR# NC24/27  Repairs  Nitrification Line  
Subdivision The Highlands @ Sherrard Forest Lot # 12  
TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
Contractor: Larry Shaper Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other \_\_\_\_\_

Size of tank: Septic Tank: 1000 gallons Pump Tank: \_\_\_\_\_ gallons

Subsurface Drainage Field No. of ditches 1 exact length 240 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 01-31-03

PERMIT NO. 19937

Inspected by: Joe Waters  
Environmental Health Specialist

