

HTE 035-7394

16248

OPERATIONS PERMIT

Name: (owner) Pine Grove New Installation Septic Tank
 Property Location: SR# Nc 24/27 Repairs Nitrification Line
 Subdivision Wood Bridge Lot # 30
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: _____ ft.

Needs French Drain Placed Along Property Line as shown

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 400 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: Max 600 Linear feet

Date: 9-5-03

PERMIT NO. 20153

Inspected by: [Signature]
Environmental Health Specialist

