

HTE 04-5-8914

17060

OPERATIONS PERMIT

Name: (owner) Terri Cicci New Installation Septic Tank
 Property Location: SR# NC 24127 Repairs Nitrification Line
 Subdivision The Highland Shearwood Forest Lot # 25
 Tax ID # _____ Quadrant # _____
 Contractor: Larry Sharp Registration # _____

Basement with Plumbing: Garage:
 Water Supply: Well Public Community
 Distance From Well: 55 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Tree Chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18.24 in.

French Drain Required: _____ Linear feet

Date: 4-19-04

Inspected by: Jon Wiley
Environmental Health Specialist

PERMIT NO. 20403

