

HTE 04-5-9561

16892

OPERATIONS PERMIT

Name: (owner) Robert & Teri Cieri New Installation Septic Tank
 Property Location: SR# NC 24127 Repairs Nitrification Line
 Subdivision The Highlands @ Sherwood Forest Lot # 30
 Tax ID # _____ Quadrant # _____
 Contractor: LARRY SHARPA Registration # _____

Basement with Plumbing: Garage: ^{NO}

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Tire Chips

Size of tank: Septic Tank: 600 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: _____ Linear feet

Date: 6-15-04

Inspected by: Qu Walker
Environmental Health Specialist

PERMIT NO. 20594

