

HTE 04-5-9646

17125

OPERATIONS PERMIT

Name: (owner) Pine Grove Dev. New Installation Septic Tank
 Property Location: SR# 1141 Repairs Nitrification Line
 Subdivision Cherokee Ridge Lot # 3
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Tire Chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 50 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: _____ Linear feet

Date: 10-28-04

Inspected by: Ju W. Wu
Environmental Health Specialist

PERMIT NO. 20838

