

HTE # 05-50012560

HAMILTON COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SECTION

17918

# OPERATIONS PERMIT

Name: (owner) Tommy James Kellum  New Installation  Septic Tank  Repair

Property Location: SR# 1320  Nitrification Line  Expansion  
Subdivision Knob Brook Lot # — Tax ID # — Quadrant # —

Contractor: Larry Sharp Registration # —

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community  
Distance From Well: — ft.

**Following are the specifications for the sewage disposal system on above captioned property.**

Type of system:  Conventional  Other Pumps to Conventional

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 4 exact length of each ditch 90 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: — Linear feet Date: 10-19-05

PERMIT NO. 22147 Inspected by: [Signature]

