

HTE 0650014630

17295

OPERATIONS PERMIT

Name: (owner) Pine Grove Dev. Corp New Installation Septic Tank
 Property Location: SR# Hwy 24 Repairs Nitrification Line
 Subdivision Nature's Crossroads Lot # 10
 Tax ID # _____ Quadrant # _____
 Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Chamber System 25% Reducer

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 300 ft. width of ditches 3 ft. depth of ditches 18-24 in.

French Drain Required: _____ Linear feet

Date: 5/16/06

Inspected by: Hunt
Environmental Health Specialist
for lines

PERMIT NO. 21776

