

OPERATIONS PERMIT

Name: (owner) Freedom Homes ☒ New Installation ☒ Septic Tank
 Property Location: SR# 1514 Dry Creek Rd ☐ Repairs ☒ Nitrification Line
 Subdivision Stephenson Lot # 15
 TAX ID# _____ Quadrant # _____
 Contractor: Adams Grading Registration # _____
 Basement with Plumbing: ☐ Garage: ☐
 Water Supply: ☐ Well ☒ Public ☐ Community
 Distance From Well: 50 min ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: ☒ Conventional ☐ Other _____
 Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons
 Subsurface No. of exact length width of depth of
 Drainage Field ditches 5 of each ditch 80 ft. ditches 3 ft. ditches 12 in.
 French Drain: _____ Linear feet 6 in of cover

PERMIT NO. 18035

Date: 11/14/2001
 Inspected by: Bryan M. Swain R.S.
 Environmental Health Specialist

TANK, Lines, + D-Box
 OK 11/2/2001 Bm

*Needs 6 inches of cover to
 be checked

