

03-5-8459RR

# OPERATIONS PERMIT

Name: (owner) PALM HARBOR HOMES  New Installation  Septic Tank  
 Property Location: SR# 1516 CAULTON BROWN RD  Repairs  Nitrification Line  
 Subdivision \_\_\_\_\_ Lot # 1  
 TAX ID# \_\_\_\_\_ Quadrant # \_\_\_\_\_  
 Contractor: JOHN DIETRICH Registration # \_\_\_\_\_

Basement with Plumbing:  Garage:

Water Supply:  Well  Public  Community

Distance From Well: 100 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system:  Conventional  Other PUMP TO CONVENTIONAL w/ MAN-A-TEE DISTRIBUTION

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 3 exact length of each ditch 115 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain: \_\_\_\_\_ Linear feet

Date: 4/5/04

PERMIT NO. 20711

Inspected by: [Signature]  
Environmental Health Specialist

