

HTE 04-5-0010800R

OPERATIONS PERMIT

Name: (owner) William Wayne Dennis New Installation Septic Tank
 Property Location: SR# 1235 Adcock rd Repairs Nitrification Line
 Subdivision _____ Lot # 6
 Tax ID # _____ Quadrant # _____
 Contractor: Elvis Faircloth Registration # _____

Basement with Plumbing: Garage:

Water Supply: Well Public Community

Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other _____

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface	No. of	exact length	width of	depth of
Drainage Field	ditches <u>1</u>	of each ditch <u>270</u> ft.	ditches <u>3</u> ft.	ditches <u>18</u> in.

French Drain Required: _____ Linear feet

Date: 07 07 05

Inspected by: Jim Harris
Environmental Health Specialist

PERMIT NO. 21464

