

COMMENTS:

12:30 PM - 7-29-10 - Bryan Medwetter CALLED ABOUT SYSTEM WORK

AT THIS ADDRESS - NO OWNER INSTALLED AT Pump System Spec. only

Conventional Concrete Fed. - Want to Perpetuate - Meet Mr. NORRIS

Observed 30" WIDE DITCHES - AND 8' ON Center in some spots

Explained He could not legally install a pump. Had to be

Concrete. NEED TO ADD 1 more 160' (12") DRAIN LINE because

of 6" start in DITCH WIDTH. Showed where to ADD. - Explained

about Tank Placement + Fill. TO D-BOX. Told to make OUTSIDE
EDGES TO DITCHES and cover UP Before RAIN. *RAIN IN DITCHES WAS
NOT ALLOWED.

Mr. Norris said He would do it Today. Come BACK and check
And I DID. IT WAS O.K. 5PM 7-29-10

7-30-10 - went BY and covered completely each LINE. Needs to ADD LINE,
Tank and D-BOX THEN cover WITH Fill AS DESCRIBED. Done

8-10-10 - Visited to inspect 4th 160' LINE. FILL WAS INSTALLED. ADVISED
About Tank + D-BOX placement + Fill to BE added.