

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS  
 Cary Office: (919) 816-0105

REQ. QUOTE DATE	08/30/18	ORDER #	J0818-3889
ORDER DATE	08/24/18	QUOTE #	B0818-3889
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT		SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

<b>SOLD TO</b>	<b>Benjamin Stout Real Estate</b> PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	<b>JOB NAME:</b> Lot 16 Persimmon Hill <b>MODEL:</b> Floor <b>TAG:</b> The Southbrook <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 16 <b>SUBDIV:</b> Persimmon Hill <b>JOB CATEGORY:</b> Residential - Roof
	<b>SHP TO</b>	<b>Ben Stout Real Estate</b> Lot 16 Persimmon Hill 166 Old Field Loop, Harnett	<b>SPECIAL INSTRUCTIONS:</b>




























**PLAN SEAL DATE:**  
BY DATE

<b>BUILDING DEPARTMENT</b> Roof Order	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	DTL	08/24/18		
	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	DTL	08/24/18		
	PLUMB	NO	<b>GABLE STUDS</b>	16 IN. OC	JOBSITE	1	JOBSITE	1	<b>CUTTING</b>	DTL

## FLOOR TRUSSES

<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	40.0,10.0,0.0,5.0	1.00

**FLOOR TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-04-00 ET1	27-05-00	27-05-00					Joint 24 10.4 lbs.	Joint 25 121.2 lbs.	Joint 26 151.9 lbs.	Joint 27 145.4 lbs.	Joint 28 146.9 lbs.
	1	01-04-00 ET2	19-10-04	19-10-04					Joint 18 40.5 lbs.	Joint 19 142.2 lbs.	Joint 20 148.2 lbs.	Joint 21 135.2 lbs.	Joint 22 157.3 lbs.
	1	01-04-00 ET3	10-04-00	10-04-00					Joint 10 32.7 lbs.	Joint 11 134.3 lbs.	Joint 12 150.0 lbs.	Joint 13 145.9 lbs.	Joint 14 146.8 lbs.
	4	01-04-00 F1	27-05-00	27-05-00					Joint 15 1024.4 lbs. 275.2 lbs.	Joint 21 1861.5 lbs. 791.5 lbs.	Joint 24 294.2 lbs. -165.4 lbs.		
	3	01-04-00 F2	20-01-12	20-01-12					Joint 12 1088.0 lbs. 533.1 lbs.	Joint 18 1094.3 lbs. 534.4 lbs.			
	3	01-04-00 F3	07-03-04	07-03-04					Joint 10 374.1 lbs. 276.0 lbs.	Joint 13 366.8 lbs. 194.5 lbs.			
	4	01-04-00 F4	19-10-04	19-10-04					Joint 12 1072.0 lbs. 519.5 lbs.	Joint 18 1072.0 lbs. 537.8 lbs.			
	2	01-04-00 F4A	19-10-04	19-10-04					Joint 13 1269.6 lbs. 717.2 lbs.	Joint 23 1874.3 lbs. 756.6 lbs.			
	3	01-04-00 F5	16-01-12	16-01-12					Joint 10 862.3 lbs. 396.8 lbs.	Joint 18 854.8 lbs. 469.8 lbs.			

# Reaction Summary of Order



**ComTech** ROOF & FLOOR  
TRUSSES & BEAMS  
Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS  
Cary Office: (919) 816-0105

REQ. QUOTE DATE	08/30/18	ORDER #	J0818-3889
ORDER DATE	08/24/18	QUOTE #	B0818-3889
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT		SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	<b>Benjamin Stout Real Estate</b> PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	<b>JOB NAME:</b> Lot 16 Persimmon Hill <b>MODEL:</b> Floor <b>TAG:</b> The Southbrook <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 16</b> <b>SUBDIV:</b> Persimmon Hill <b>JOB CATEGORY:</b> Residential - Roof
	<b>Ben Stout Real Estate</b> Lot 16 Persimmon Hill 166 Old Field Loop, Harnett	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b>

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	08/24/18		
	END CUT	RETURN				LAYOUT	DTL	08/24/18		
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1	CUTTING	DTL

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	2	01-04-00 F6	16-01-12	16-01-12					Joint 9 868.0 lbs. 401.6 lbs.	Joint 15 868.0 lbs. 476.4 lbs.
---	---	----------------	----------	----------	---	---	--	--	-------------------------------------	--------------------------------------

	8	01-04-00 F7	22-07-00	22-07-00					Joint 16 1222.1 lbs. 592.6 lbs.	Joint 27 1222.1 lbs. 592.6 lbs.
--	---	----------------	----------	----------	--	--	--	--	---------------------------------------	---------------------------------------

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH
3	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	23-00-00		BM1
2	Hangers, USP	MSH422			SIMPSON (THA422)