

HTE# SFD1812-0011R

# Harnett County Department of Public Health

30312

## Improvement Permit

A building permit cannot be issued with only an Improvement Permit

ISSUED TO: Gary Robinson Homes  
 NEW  REPAIR  EXPANSION   
 Type of Structure: 4BR 42'x50' SFD  
 Proposed Wastewater System Type: 25% Reduction (Pump)  
 Projected Daily Flow: 480 GPD  
 Number of bedrooms: 4 Number of Occupants: 8 max  
 Basement  Yes  No  
 Pump Required:  Yes  No  May be required based on final location and elevations of facilities  
 Type of Water Supply:  Community  Public  Well Distance from well NA feet  
 Permit conditions: \_\_\_\_\_

PROPERTY LOCATION: 15 Castello Ct. (Pope Lake Rd.)  
 SUBDIVISION: Delillian Ests LOT # 1  
 Site Improvements required prior to Construction Authorization Issuance: \_\_\_\_\_

SZ 1566

Permit valid for:  Five years  
 No expiration

Authorized State Agent: [Signature] Date: 01/02/2019 SEE ATTACHED SITE SKETCH  
 The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.

## Construction Authorization

(Required for Building Permit)

The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958, and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance with the attached system layout.

ISSUED TO: Gary Robinson Homes PROPERTY LOCATION: 15 Castello Ct. (Pope Lake Rd.)  
 SUBDIVISION: Delillian Ests LOT # 1  
 Facility Type: 4BR 42'x50' SFD  New  Expansion  Repair  
 Basement?  Yes  No Basement Fixtures?  Yes  No  
 Type of Wastewater System\*\* Pump to 25% Reduction Sys. (Initial) Wastewater Flow: 480 GPD  
 (See note below, if applicable )  
50% PPBPS Repair (Repair)

SZ 1566

### Installation Requirements/Conditions

Septic Tank Size 1000 gallons  
 Pump Tank Size 1000 gallons  
 Number of trenches 1  
 Exact length of each trench 270 feet  
 Trench Spacing: 9 Feet on Center  
 Trenches shall be installed on contour at a  
 Maximum Trench Depth of: 20 inches  
 (Trench bottoms shall be level to +/-1/4" in all directions)  
 Soil Cover: 8 inches  
 (Maximum soil cover shall not exceed 36" above the trench bottom)  
 Pump Requirements: \_\_\_\_\_ ft. TDH vs. \_\_\_\_\_ GPM  
 Aggregate Depth: NA inches below pipe  
NA inches above pipe  
NA inches total  
 Conditions: \_\_\_\_\_

**WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA.  
 NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA.**

\*\*If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit.  
 Owner/Legal Representative Signature: \_\_\_\_\_ Date: \_\_\_\_\_

This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. SEE ATTACHED SITE SKETCH

Authorized State Agent: [Signature] Date: 01/02/2019  
ANDREW CURRAN Construction Authorization Expiration Date: 01/23/2024

HTE# SFD1812-00112

Permit # 30312

# Harnett County Department of Public Health Site Sketch

SL1566

PROPERTY LOCATOR: 15 Castelloct. (Pope Lake Road)

ISSUED TO: Gary Robinson Homes SUBDIVISION DeLillian Ests LOT # 1

Authorized State Agent: [Signature] Date: 01/22/2019  
ANDREW WARMAN

\* PUMP TO D-BOX TO 270FT 2540 REDUCTION  
SERIAL CHAMBER

\* TANKS MAY NEED TO BE RELOCATED BELOW  
PULCH TO ALLOW ADDITIONAL SEPTIC SPACE

