30361

HTE# SFD 1812-0015 Harnett County Department of Public Health

Improvement Permit

A building permit cannot be issued with only an Improvement Permit ISSUED TO: PRECISION CUSTOM HOMES SUBDIVISION SUMMERLIN PROPERTY LOCATION: 129 BEAUTIFUL LN NEW REPAIR DEXPANSION D

Type of Structure: STO (SO 33 %) Site Improvements required prior to Construction Authorization Issuance: Proposed Wastewater System Type: 25% REDUCTION STSTEM Projected Daily Flow: LY G GPD Number of bedrooms: _______ Number of Occupants: ______ max Basement Yes Pump Required: ☐Yes No ☐ May be required based on final location and elevations of facilities Type of Water Supply:

Community Public Well Distance from well feet Permit valid for: Five years Permit conditions: ☐ No expiration Authorized State Agent::

Date: 12415

Date: 12415

SEE ATTACHED SITE SKETCH

The issuance of this permit by the Health Department in no way guarantees the strength of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements. This site is subject to revocation if the site plan, plat, or the intended use changes. The Improvement Permit shall not be affected by a change in ownership of the site. This permit is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to conditions of this permit.. Construction Authorization (Required for Building Permit) The construction and installation requirements of Rules .1950, .1952, .1954, .1955, .1956, .1957, .1958. and .1959 are incorporated by references into this permit and shall be met. Systems shall be installed in accordance ISSUED TO: PRECISION CUSTOM HOMES PROPERTY LOCATION: 129 BEBUTEVL LN Facility Type: SED (50:39)

SUBDIVISION SUMMERLIN

LOT # 28 Basement? | Yes | No Basement Fixtures? | Yes | No

Type of Wastewater System** | 25% REDUCTION SYSTEM (Initial) Wastewater Flow: 480 GPD (See note below, if applicable □) 25% Red. Sys. (Repair)
Number of trenches 1 Number of trenches 1

Exact length of each trench 300 feet Trench Spacing: 9 Feet on Center Soil Cover: 6 inches Installation Requirements/Conditions Septic Tank Size 1000 gallons Pump Tank Size _____ gallons Maximum Trench Depth of: 18 inches (Maximum soil cover shall not exceed (Trench bottoms shall be level to +/-1/4" 36" above the trench bottom) in all directions) Pump Requirements: ______ft. TDH vs. GPM _____ inches below pipe Aggregate Depth: ______ inches above pipe Conditions: _____inches total WATER LINES (INCLUDING IRRIGATION) MUST BE 10FT. FROM ANY PART OF SEPTIC SYSTEM OR REPAIR AREA. NO UTILITIES ALLOWED IN INITIAL OR REPAIR DRAIN FIELD AREA. **If applicable: I understand the system type specified is different from the type specified on the application. I accept the specifications of this permit. Owner/Legal Representative Signature: This Construction Authorization is subject to revocation if the site plan, plat, or the intended use changes. The Construction Authorization shall not be transferred when there is a change in ownership of the site. This Construction Authorization is subject to compliance with the provisions of the Laws and Rules for Sewage Treatment and Disposal and to the conditions of this permit. Authorized State Agent: ___ Construction Authorization Expiration Date:

Harnett County Department of Public Health Site Sketch

PROPERTY LOCATON: 139 BEAUTIFUL LN	
ISSUED TO: PRECISTON CUSTOM HOMES SUBDIVISION SUMMERLIN	LOT # 2%
Authorized State Agent: PGHS (OLIMER TOLKSDORS) Date: 1 24 9	



