## DAVID MILLER, PE

6300 Creedmoor Rd, STE 170#363 Raleigh, NC 27612 (919) 422-8932 (Office); DAVE@DMA-PA.COM

August 16,2019

Homes By Michael Ford 919-422-7858

E-mailed to: <a href="mailed-to:homesbyford@aol.com">homesbyford.com</a> : <a href="mailed-to:homesbyford.com">jarvis@homesbyford.com</a> :

RE: Engineering

287 Wynnridge Drive ; Angier, NC

Project No.:19DDM-0816E

To Whom It May Concern/Inspections Dept.:

The undersigned has analyzed the plans for following for the above referenced site.

The foundation excavations encountered a tree stump and was excavated to firm conditions. Perched water was encountered in this area. Based on the location the area is near a roof truss girder. Based on the analysis the over excavated area should be filled entirely with concrete and the front and side walls at the corner should have two # 4 reinforcing steel bars at least 10 feet along the front wall and 10 feet along the side wall to provide adequate load transfer and support of the loading conditions.

Sincerely,

David Miller, PE

DEM/19DDM-0816E

