



P O Box 80755
Raleigh, NC 27623

(O) 919-480-1075
(F) 866-792-5107

Firm License Number: P-0961

Date: 08/20/2019

To: **Marty Crawford**
KB Home
4506 S Miami Blvd Suite 100, Durham, NC 27703
smcrawford@kbhome.com
910-915-0510

Re: **Monolithic Slab Preparation Inspection**
Location: Lot 27 Mason Pointe – 30 Wood Barn Court (Fuquay-Varina, NC)
JDS Project No.: RDU1907593
Municipality: Town of Fuquay-Varina
Date of Inspection: 08/19/2019

We are pleased to provide the evaluation of the subject and location referenced above.

Observations:

Monolithic slab preparation inspection.

- Perimeter footings are sized (width, depth, and length) and installed per plan.
- Slab thickness meets the minimum requirements.
- Vapor barrier has been properly installed.
- Lug/point load footings are sized (width, depth, and length) and located per plan.
- Perimeter insulation has been installed.
- Reinforcement has been installed per the plan.
- Footings are clean and free of organic material and excessive moisture.
- Soil bearing capacity was tested and approved by JDS.

Recommendations:

Based on our on-site observations and review, the monolithic slab has been adequately prepared in accordance with the builder provided plans. Sheets: S.10A (Dated: 07/12/2019). Additionally, the footings are installed in accordance with 2018 NCRC, sections R403.1 and R506, and are ready for concrete placement.

Please contact me if I can be of further assistance:

Respectfully Submitted,
Samantha Grygoruk
919-218-4421
JDS Consulting & Design, PLLC

