

P O Box 80755 Raleigh, NC 27623 (O) 919-480-1075 (F) 866-792-5107

Firm License Number: P-0961

Date: 07/18/2019

To: Marty Crawford KB Home 4506 S Miami Blvd Suite 100, Durham, NC 27703 smcrawford@kbhome.com 910-915-0510

Re: Monolithic Slab Preparation Inspection Location: Lot 52 Mason Pointe (Fuquay-Varina, NC) JDS Project No.: RDU1906258 Municipality: Town of Fuquay - Varina Date of Inspection: 07/17/2019

We are pleased to provide the evaluation of the subject and location referenced above.

Observations:

Monolithic slab preparation inspection.

- Perimeter footings are sized (width, depth, and length) and installed per plan.
- Thickened slabs are sized (width, depth, and length) and located per plan.
- Slab thickness meets the minimum requirements.
- Vapor barrier has been properly installed.
- Lug/point load footings are sized (width, depth, and length) and located per plan.
- Perimeter insulation has been installed.
- Reinforcement has been installed per the plan.
- Footings are clean and free of organic material and excessive moisture.
- Soil bearing capacity was tested and approved by JDS.

Recommendations:

Based on our on-site observations and review, the monolithic slab has been adequately prepared in accordance with the approved permit plans and details.S.10B (Dated: 06/21/2019) Additionally, the footings are installed in accordance with 2018 NCRC, sections R403.1 and R506, and are ready for concrete placement.

Please contact me if I can be of further assistance:

Respectfully Submitted, Samantha Grygoruk 919-218-4421 JDS Consulting & Design, PLLC

