**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS Cary Office: (919) 816-0105

SOLD

T O

S H I P

T O

**REQ. QUOTE DATE** 03/26/20 ORDER# J0320-1253 **ORDER DATE** 03/30/20 **QUOTE#** B0320-1253 0000006897 **DELIVERY DATE** 11 **CUSTOMER ACCT#** 11 DATE OF INVOICE **CUSTOMER PO#** ORDERED BY Chris Sherrod **INVOICE #** COUNTY Harnett **TERMS** SALES REP Anthony Williams **SUPERINTENDANT** Chris Sherrod (910) 985-1136 Hampton Horrocks JOBSITE PHONE # **SALES AREA** 

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

Signature Home Builders

**Denning Residence** 

**Harnett County, NC** 

**ROOF TRUSSES** 

JOB NAME: Denning Residence LOT# SUBDIV: MODEL: Roof JOB CATEGORY: Residential - Roof

TAG: Custom

**DELIVERY INSTRUCTIONS:** 

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL

**LOADING** 

INFORMATION

**PLAN SEAL DATE:** 

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 QUOTE 03/24/20 **REQ. LAYOUTS REQ. ENGINEERING** END CUT RETURN LAYOUT 11 Roof Order CUTTING HH 03/30/20 **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE NO

STRESS INCR.

NOO! II			IN	FORMATION	20.0,10.0,0	0.0,10.	0	1.15			AOIIIO.24.0	(	.,
PROFILE	QTY PLY	PIT TOP	СН	TYPE ID	BASE O/A		BOT		HANG	REACTIO	NS		
	7	7.00	0.00	COMMON	43-11-00			01-03-00	01-03-00	Joint 2 1374.2 lbs. -77.7 lbs.	Joint 11 1024.2 lbs. 15.6 lbs.	Joint 16 967.5 lbs. -197.0 lbs.	
	1	7.00	0.00	ROOF A10	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1528.0 lbs. -49.5 lbs.	Joint 10 1293.1 lbs. -56.2 lbs.	Joint 14 834.2 lbs. -36.5 lbs.	
	1 2 Ply	7.00	0.00	HIP GIRDER A11GRD	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 1674.5 lbs. -718.3 lbs.	Joint 8 672.0 lbs. -237.7 lbs.	Joint 11 4777.6 lbs. -2241.3 lbs.	Joint 16 880.4 lbs. -415.1 lbs.
	1	7.00	0.00	HIP A2	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1884.1 lbs. -131.1 lbs.	Joint 11 1716.3 lbs. -88.6 lbs.	Joint 15 402.4 lbs. -48.9 lbs.	
	1	7.00	0.00	HIP A2A	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 1815.1 lbs. -113.4 lbs.	Joint 10 1723.7 lbs. -88.9 lbs.	Joint 14 401.6 lbs. -48.7 lbs.	
	1	7.00	0.00	HIP A3	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1923.2 lbs. -135.9 lbs.	Joint 9 1779.1 lbs. -56.7 lbs.	Joint 13 360.5 lbs. -174.9 lbs.	
	1	7.00	0.00	HIP A3A	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 1857.1 lbs. -118.9 lbs.	Joint 8 1786.4 lbs. -57.6 lbs.	Joint 12 357.9 lbs. -175.4 lbs.	
	1	7.00	0.00	HIP A4	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1054.8 lbs. -86.0 lbs.	Joint 10 503.4 lbs. -89.3 lbs.	Joint 14 2169.4 lbs. -1.5 lbs.	
	1	7.00	0.00	HIP A4A	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 978.7 lbs. -68.2 lbs.	Joint 9 500.9 lbs. -89.4 lbs.	Joint 13 2181.8 lbs. -3.4 lbs.	
	1	7.00	0.00	ROOF A5	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1459.9 lbs. -87.6 lbs.	Joint 11 1154.0 lbs. -137.9 lbs.	Joint 16 1140.2 lbs. -50.9 lbs.	
	1	7.00	0.00	ROOF A6	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 1376.8 lbs. -66.3 lbs.	Joint 9 1152.2 lbs. -90.2 lbs.	Joint 14 1140.3 lbs. 24.8 lbs.	

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS Cary Office: (919) 816-0105

			70/00/20 17(02 2
REQ. QUOTE DATE	03/26/20	ORDER#	J0320-1253
ORDER DATE	03/30/20	QUOTE #	B0320-1253
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

SOLD

TO

SHIP

JOB NAME: Denning Residence LOT# SUBDIV: MODEL: Roof TAG: Custom JOB CATEGORY: Residential - Roof

**DELIVERY INSTRUCTIONS:** 

**Signature Home Builders Denning Residence Harnett County, NC** 

**ROOF TRUSSES** 

LOADING

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL

**PLAN SEAL DATE:** 

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 03/24/20 END CUT RETURN LAYOUT 11 Roof Order 03/30/20 1 CUTTING HH **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE NO

STRESS INCR.

ROOF T	RUS	SSES	IN	FORMATION	TCLL-TCDL-B			RESS INCR.	RO	OF TRUSS S	PACING: 24.0	IN. O.C. (TYP	<sup>7</sup> .)	
	QTY	DIT	СН	TYPE	20.0,10.0,0 BASE	_		1.15		<del> </del>				
PROFILE	PLY	TOP	ВОТ	ID	O/A		BER BOT	LEFT	HANG RIGHT	REACTIO	NS			
	1	7.00	0.00	ROOF A7	43-11-00			01-03-00		Joint 2 1680.1 lbs. -82.7 lbs.	Joint 13 1571.7 lbs. -154.0 lbs.	Joint 16 500.9 lbs. -16.6 lbs.		
	1	7.00	0.00	ROOF A8	43-11-00 43-11-00	2 X 6	2 X 6		01-03-00	Joint 1 1605.5 lbs. -46.4 lbs.	Joint 9 1572.4 lbs. -69.0 lbs.	Joint 12 505.8 lbs. 2.0 lbs.		
	1	7.00	0.00	ROOF A9	43-11-00 43-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1548.4 lbs. -80.2 lbs.	Joint 14 1295.6 lbs. -127.0 lbs.	Joint 18 830.4 lbs. -58.3 lbs.		
	5	7.00	0.00	COMMON B1	28-05-08 28-05-08	2 X 6	2 X 6	01-03-00		Joint 2 1200.2 lbs. -83.5 lbs.	Joint 8 1176.4 lbs. -169.8 lbs.			
	1	7.00	0.00	COMMON B1GE	28-05-08 28-05-08	2 X 6	2 X 6	01-03-00		Joint 2 461.1 lbs. -84.7 lbs.	Joint 8 782.0 lbs. -211.9 lbs.	Joint 14 993.3 lbs. -332.8 lbs.	Joint 15 526.3 lbs. -769.9 lbs.	Joint 16 186.8 lbs. 10.8 lbs.
	10	7.00	0.00	COMMON C1	23-11-00 23-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 1141.1 lbs. -70.9 lbs.	Joint 8 1141.1 lbs. -70.9 lbs.			
	1	7.00	0.00	GABLE C1GE	23-11-00 23-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 175.8 lbs. -51.4 lbs.	Joint 14 165.9 lbs. -5.7 lbs.	Joint 16 168.9 lbs. -82.2 lbs.	Joint 17 175.7 lbs. -79.0 lbs.	Joint 18 173.3 lbs. -76.3 lbs.
	1	7.00	0.00	COMMON C2	23-11-00 23-11-00	2 X 6	2 X 6	01-03-00		Joint 2 1142.3 lbs. -71.1 lbs.	Joint 8 1069.1 lbs. -53.0 lbs.			
	1 2 Ply	7.00	0.00	COMMON C2A	23-11-00 23-11-00	2 X 6	2 X 6	01-03-00		Joint 2 2855.7 lbs. -177.6 lbs.	Joint 8 2672.8 lbs. -132.5 lbs.			
	3	7.00	0.00	COMMON C3	23-09-08 23-09-08	2 X 6	2 X 6	01-03-00		Joint 2 1135.4 lbs. -71.7 lbs.	Joint 8 1058.0 lbs. -51.6 lbs.			
	1 2 Ply	7.00	0.00	COMMON C3A	23-09-08 23-09-08	2 X 6	2 X 6	01-03-00		Joint 2 2838.5 lbs. -179.2 lbs.	Joint 8 2644.9 lbs. -129.1 lbs.			

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS Cary Office: (919) 816-0105

SOLD

T O

S H I P

T O

**REQ. QUOTE DATE** 03/26/20 ORDER# J0320-1253 ORDER DATE 03/30/20 **QUOTE#** B0320-1253 0000006897 **DELIVERY DATE** 11 **CUSTOMER ACCT#** / / DATE OF INVOICE **CUSTOMER PO#** Chris Sherrod ORDERED BY **INVOICE #** COUNTY Harnett **TERMS** SALES REP Anthony Williams **SUPERINTENDANT** Chris Sherrod (910) 985-1136 Hampton Horrocks JOBSITE PHONE # **SALES AREA** 

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

JOB NAME: Denning Residence LOT# SUBDIV: MODEL: Roof TAG: Custom JOB CATEGORY: Residential - Roof

**DELIVERY INSTRUCTIONS:** 

Signature Home Builders **Denning Residence Harnett County, NC** 

SPECIAL INSTRUCTIONS:

**PLAN SEAL DATE:** 

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS QUOTE 03/24/20 **REQ. ENGINEERING** END CUT RETURN LAYOUT 11 Roof Order 03/30/20 CUTTING HH **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE NO

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	RESS INCR.	RO	OF TRUSS S	PACING: 24.0	IN. O.C. (TYP	·.)	
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A		IBER BOT	OVER	HANG RIGHT	REACTIONS				
	1	7.00	0.00	GABLE C3GE	23-09-08 23-09-08			01-03-00		Joint 2 382.6 lbs. -101.2 lbs.	Joint 4 658.4 lbs. -226.6 lbs.	Joint 5 281.2 lbs. -126.9 lbs.	Joint 6 212.4 lbs. -62.4 lbs.	Joint 8 289.2 lbs. 32.0 lbs.
	1	7.00	0.00	COMMON D1GE	18-07-00 18-07-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 806.9 lbs. -181.4 lbs.	Joint 12 806.9 lbs. -181.4 lbs.			
	4	7.00	0.00	COMMON G1	13-11-00 13-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 618.5 lbs. -49.1 lbs.	Joint 4 618.5 lbs. -49.1 lbs.			
	1 2 Ply	7.00	0.00	COMMON G1GRD	13-11-00 13-11-00	2 X 6	2 X 8			Joint 1 5730.4 lbs. -898.5 lbs.	Joint 5 5738.6 lbs. -423.6 lbs.			
	4	7.00	0.00	COMMON G2	13-11-00 13-11-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 388.7 lbs. -46.5 lbs.	Joint 6 905.1 lbs. -69.5 lbs.			
	1 2 Ply	7.00	0.00	HALF HIP H1GRD	15-11-00 15-11-00	2 X 6	2 X 6	01-03-00		Joint 2 1255.5 lbs. -411.8 lbs.	Joint 6 1517.4 lbs. -674.8 lbs.			
	1	7.00	0.00	GABLE VA1	25-10-04 25-10-04	2 X 4	2 X 4			Joint 1 122.9 lbs. -37.6 lbs.	Joint 13 91.0 lbs. 4.8 lbs.	Joint 14 222.4 lbs. -98.9 lbs.	Joint 15 159.3 lbs. -71.3 lbs.	Joint 16 177.6 lbs. -78.4 lbs.
	1	7.00	0.00	VALLEY VA2	21-10-04 21-10-04	2 X 4	2 X 4			Joint 1 103.3 lbs. -21.9 lbs.	Joint 7 82.2 lbs. 6.3 lbs.	Joint 8 283.4 lbs. -67.6 lbs.	Joint 10 454.0 lbs. -89.9 lbs.	Joint 11 454.1 lbs. 56.7 lbs.
	1	7.00	0.00	VALLEY VA3	17-10-04 17-10-04	2 X 4	2 X 4			Joint 1 153.3 lbs. -4.0 lbs.	Joint 5 153.3 lbs. 3.0 lbs.	Joint 6 426.8 lbs. -102.9 lbs.	Joint 8 233.5 lbs. 49.3 lbs.	Joint 9 427.0 lbs. -103.0 lbs.
	1	7.00	0.00	VALLEY VA4	13-10-04 13-10-04	2 X 4	2 X 4			Joint 1 83.1 lbs. -9.6 lbs.	Joint 5 72.6 lbs. 5.6 lbs.	Joint 6 324.0 lbs. -82.0 lbs.	Joint 7 273.3 lbs. 35.3 lbs.	Joint 8 324.1 lbs. -82.1 lbs.
	1	7.00	0.00	VALLEY VA5	09-10-04 09-10-04	2 X 4	2 X 4			Joint 1 167.2 lbs. -21.7 lbs.	Joint 3 167.2 lbs. -27.7 lbs.	Joint 4 367.7 lbs. 3.2 lbs.		

			DATE	03/30/20 PAGE 4
Reaction Summary of Order	REQ. QUOTE DATE	03/26/20	ORDER #	J0320-1253
	ORDER DATE	03/30/20	QUOTE #	B0320-1253
	DELIVERY DATE	1.1	CUSTOMER ACCT#	0000006897
ROOF & FLOOR TRUSSES & BEAMS	DATE OF INVOICE	11	CUSTOMER PO#	
IKUSSES & BEAMS	ORDERED BY	Chris Sherrod	INVOICE #	

DATE OF INVOICE CUSTOMER PC **ORDERED BY** Chris Sherrod **INVOICE #** COUNTY Harnett **TERMS** Chris Sherrod **SUPERINTENDANT SALES REP** JOBSITE PHONE # (910) 985-1136

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

JOB NAME: Denning Residence LOT# SUBDIV: MODEL: Roof TAG: Custom JOB CATEGORY: Residential - Roof

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

Signature Home Builders **Denning Residence Harnett County, NC** 

Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

Cary Office: (919) 816-0105

SOLD

T

SHIP

Roof Order

**PLAN SEAL DATE:** 

**SALES AREA** 

Anthony Williams

Hampton Horrocks

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 03/24/20 END CUT RETURN LAYOUT 11 03/30/20 CUTTING HH **GABLE STUDS** 16 IN. OC JOBSITE NO JOBSITE

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-BCLL-BCDL         STRESS INCR.           20.0,10.0,0.0,10.0         1.15				RO	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A		IBER BOT	OVER	RHANG RIGHT	REACTIO	REACTIONS						
	1	7.00	0.00	VALLEY VA6	05-10-04 05-10-04					Joint 1 100.4 lbs. -16.0 lbs.	Joint 3 100.4 lbs. -19.3 lbs.	Joint 4 181.4 lbs. 10.2 lbs.	Joint 31 34.2 lbs.	Joint 32 75.0 lbs.			
	2	7.00	0.00	VALLEY VG1	10-09-04 10-09-04	2 X 4	2 X 4			Joint 1 184.7 lbs. -24.0 lbs.	Joint 3 184.7 lbs. -30.5 lbs.	Joint 4 406.1 lbs. 3.6 lbs.					
	2	7.00	0.00	VALLEY VG2	06-09-04 06-09-04	2 X 4	2 X 4			Joint 1 119.6 lbs. -19.1 lbs.	Joint 3 119.6 lbs. -22.9 lbs.	Joint 4 216.2 lbs. 12.1 lbs.					
	18	7.00	0.00	JACK-OPEN X1	07-11-08 07-11-08	2 X 6	2 X 6	01-03-00		Joint 2 393.9 lbs. -53.2 lbs.	Joint 3 243.4 lbs. -125.5 lbs.	Joint 4 153.3 lbs. -39.4 lbs.					
	1	7.00	0.00	JACK-OPEN X1A	07-11-08 07-11-08	2 X 6	2 X 6			Joint 1 306.7 lbs. -47.0 lbs.	Joint 2 250.0 lbs. -127.5 lbs.	Joint 3 153.3 lbs. -39.4 lbs.					
	6	7.00	0.00	JACK-OPEN Y1	01-10-07 01-10-07	2 X 6	2 X 6	01-03-00		Joint 2 162.5 lbs. -16.6 lbs.	Joint 3 40.3 lbs. -26.4 lbs.	Joint 4 36.6 lbs. -9.4 lbs.					
	6	7.00	0.00	JACK-OPEN Y2	03-10-07 03-10-07	2 X 6	2 X 6	01-03-00		Joint 2 238.3 lbs. -26.6 lbs.	Joint 3 103.7 lbs. -58.7 lbs.	Joint 4 71.6 lbs. -18.4 lbs.					
	6	7.00	0.00	JACK-OPEN Y3	05-10-07 05-10-07	2 X 6	2 X 6	01-03-00		Joint 2 312.9 lbs. -39.5 lbs.	Joint 3 173.4 lbs. -91.7 lbs.	Joint 4 111.6 lbs. -28.7 lbs.					
	3	4.95	0.00	DIAGONAL HIP Z1	11-01-09 11-01-09	2 X 6	2 X 6	01-09-03		Joint 2 608.7 lbs. -237.4 lbs.	Joint 7 591.9 lbs. -320.8 lbs.						

## **ITEMS**

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HJC26			SIMPSON (THJU26)

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

Cary Office: (919) 816-0105

		DATE	03/30/20 PAGE 5
REQ. QUOTE DATE	03/26/20	ORDER#	J0320-1253
ORDER DATE	03/30/20	QUOTE #	B0320-1253
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

**Signature Home Builders** 

**Harnett County, NC** 

JOB NAME: Denning Residence LOT# SUBDIV: JOB CATEGORY: Residential - Roof MODEL:Roof TAG: Custom

**DELIVERY INSTRUCTIONS:** 

SPECIAL INSTRUCTIONS:

**Denning Residence** 

PLAN SEAL DATE:

<b>BUILDING DEPARTMENT</b>	OVERH/	ANG INFO	HEEL HEIGHT	00-06-08	RE	Q. I	AYOUTS		REQ.	ENG	SINEERING		QUOTE	HH	03/24/20
Roof Order	END CUT	RETURN											LAYOUT		11
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	HH	03/30/20

## **ITEMS**

SOLD TO

SHIP

ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
Hangers, USP	HUS 26			SIMPSON (HUS26)
<u>.                                      </u>				
LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		ВМ1
LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	28-00-00		GDH
				-
Hangers, USP	THD26-2			SIMPSON (HHUS26-2)
	Hangers, USP  LVL Beams (Sized)  LVL Beams (Sized)	Hangers, USP	ITEM TYPE   SIZE   LENGTH   FT-IN-16     Hangers, USP   HUS 26     LVL Beams (Sized)   LVL, 1-3/4" x 11-7/8" (S)   22-00-00     LVL Beams (Sized)   LVL, 1-3/4" x 24" (S)   28-00-00	ITEM TYPE         SIZE         LENGTH FT-IN-16         PART NUMBER           Hangers, USP         HUS 26           LVL Beams (Sized)         LVL, 1-3/4" x 11-7/8" (S)         22-00-00           LVL Beams (Sized)         LVL, 1-3/4" x 24" (S)         28-00-00