

SOUTHERN ENGINEERS

James Herman, PE – Owner

Consulting Structural Engineers

TO: Robert Barefoot
Barefoot Building Company
910-890-3256

EMAIL: wrbarefoot@yahoo.com
PROJECT #: 19-1870-A
PAGE: 1 of 1
DATE: January 2, 2020
RE: Framing Clarification
LOCATION: Alan & Rachel Pope Residence by H2

I-Joist Hangers:

The first floor ceiling was framed using 11 7/8" I-joists as specified per the plans. According to the builder, ITS2.06/11.88 top-flange I-joist hangers were installed with (6) 0.148x1½" nails. Per the Simpson Wood Construction Connecters manual, the ITS2.06/11.88 I-joist top-flange hangers should be installed with (6) 0.148x3" nails.

Response: Please be advised that using (6) 0.148x1½" nails for the ITS2.06/11.88 top-flange I-joist hangers is acceptable to support the loads from above.

In closing, I trust this letter fulfills your requirements at this time. Should you have any further questions, please do not hesitate to call

Sincerely,

James H. Herman, P.E.
Southern Engineers, P.A.
(License: C-1287)
Cc:sjk/jhh

