

Norris Farm

Lot #23

3-Bedroom Home (360 gal./day)

<u>LINE #</u>	<u>COLOR</u>	<u>BS</u>	<u>HI</u>	<u>FS</u>	<u>ELEVATION</u>	<u>LINE LENGTH</u>	<u>Design Length</u>
TBM		2.0		100.0		<u>in field</u>	<u>installation</u>
INST. 1			102.0				
1	Blue			4	98	95	75
2	Pink			4.1	97.9	95	75
0	Yellow			4.2	97.8	95	75
4	Red			4.3	97.7	95	85
5	Orange			5.5	96.5	65	65
6	Pink			6	96	88	75

System

Repair

Lines 1-3

Lines 4-6

System Type

Accepted Status System

Accepted Status System

Suggested Soil LTAR

0.40

0.40

Total Line Length

225

225

Square Footage

675

675

Proposed Trench Bottom

18-24"

18-24"

Distribution Method

Gravity to D-Box

Pressure Manifold