

**Norris Farm**

**Lot #1**

3-Bedroom Home (360 gal./day)

<u>LINE #</u>	<u>COLOR</u>	<u>BS</u>	<u>HI</u>	<u>FS</u>	<u>ELEVATION</u>	<u>LINE LENGTH</u>	<u>Design Length</u>
TBM		2.0		100.0		<u>in field</u>	<u>installation</u>
INST. 1			102.0				
1	Yellow			3.5	3.6	75	75
2	Blue			3.5	3.7	75	75
3	Orange			3.6	3.6	765	75
4	Pink			3.8	3.5	765	75
5	White			4.1	5	75	75
6	Red			4.2	5.3	75	75

**System**

**Repair**

Lines 1-3

Lines 4-6

**System Type**

Accepted Status System

Accepted Status System

Suggested Soil LTAR

0.40

0.40

**Total Line Length**

225

225

**Square Footage**

675

675

**Proposed Trench Bottom**

18-24"

18-24"

**Distribution Method**

Gravity to D-Box

Gravity to D-Box

\*If plumbing is not sufficient then a pump tank will be required to dose septic field.