

DAVID MILLER, PE

6300 Creedmoor Rd, STE 170#363

Raleigh, NC 27612

(919) 422-8932 (Office); DAVE@DMA-PA.COM

June 8,2020

Weaver Development Company

DBA: Weaver Homes

309 Wagoner Drive

Fayetteville, NC 28303

Johnny 910-978-0435

e-mailed to: rooferboy2014@gmail.com

RE: Engineering -Subgrade Fill Testing

6615 Old US 421 ; Lillington, NC

Project No.:20DDM-0608G

To whom it may concern:

The undersigned arrived on-site 6-8-20 to observe, probe and perform Dynamic Cone Penetrometer (DCP) testing in general accordance with the American Standard Testing Methods (ASTM) special publication 399 on the exposed foundation and slab sub grade fill soils at the above referenced site. Based on the observations the tan silty sandy fill soils were adequate for support of the planned loading conditions within the top 1 to 3 feet. The top foot should be placed and compacted and the undersigned contacted to test the upper 1 foot.

Sincerely,

David Miller, PE

DEM/20DDM-0608G

