



July 24, 2020

Mr. Jim Haddox  
Schumacher Homes  
182 West Hamlin Road  
Benson, North Carolina 27504

**Subject: Summary of 3<sup>rd</sup> Party Foundation and Projection Inspection  
4687 West NC 27  
Lillington, North Carolina  
Permit Number: N/A  
SUMMIT Project Number: 1904-12R (28949-00)**


Dear Mr. Haddox:

On July 23, 2020, SUMMIT Engineering, Laboratory and Testing, P.C. (SUMMIT) visited the subject site for the purpose of performing a third-party projection inspection for the residential foundation at the site referenced above. The following is a summary of our onsite observations and evaluations.

Our work included utilizing a 1/2 inch diameter probe rod to probe adjacent to the existing foundation around the interior and perimeter of the exterior wall foundations of the proposed residential structure. SUMMIT's representative advanced the probe rod approximately 2 inches away from the exterior wall of the proposed residential structure and encountered the concrete projection from the existing footing in all of the probed locations. We observed the interior and exterior wall footings were prepared per the structural plans provided onsite. Based on our observations, the foundation and footing projections are in compliance with the project plans provided onsite and Chapter 4 of the 2018 North Carolina Residential Code.

SUMMIT appreciates the opportunity to provide our professional services to you on this project. If you have any questions concerning the information in this report or if we can be of further service, please contact us.

Sincerely,  
SUMMIT Engineering, Laboratory and Testing, P.C.



Jeff A. Taylor, P.E.  
Geotechnical Engineer

Adam D. Perry, E.I.  
Staff Professional