

Mark E. Jones, PE
Structural Engineering and Design

June 25, 2020

Gregory, Inc.
62 E. McIver St.
Angier, NC 27501

Ref: Site Observations and Analysis
778 Butts Rd.
Angier, NC
Project No. 20-147

To Whom it may concern;

The above referenced site was visited on June 23, 2020 for the following items:

1. Engineer to perform third party foundation inspection.

Based on analysis, the conclusions regarding the condition(s) are:

1. The referenced project is for new construction of a single-family dwelling with a crawl space foundation. At the time of the inspection the perimeter foundation walls and interior piers had been constructed. All masonry was level and plumb, with adequate (3"+) at all locations. All joints were filled with mortar with the top course of all components filled solid. Anchor bolts were in place. The foundation met the requirements of the 2018 NC Residential Building Code and was ready for installation of the floor system.

Thank you for this opportunity to assist you. If you have any questions or need any further assistance, please do not hesitate to call.

Respectfully,



Mark E. Jones, PE