

Joe E Godwin Sr. , P.E., P.L.S.

Joe E Godwin Jr. , P.E.

Jason E Godwin , P.L.S.

# ENOCH ENGINEERS, P.A.

1403 NC Highway 50 South  
Benson, North Carolina 27504  
919.894.7765

Email: [general@enochengineers.com](mailto:general@enochengineers.com)

[www.enochengineers.com](http://www.enochengineers.com)

## MATERIALS & TEST DIVISION

### FIELD REPORT

#### PROJECT

CLIENT: CUMBERLAND HOMES

DATE: 2.3.22

PROJECT: OAK HAVEN S/D

CONTRACTOR: DAN PEEBLES

ADDRESS: 101 OAKHAVEN DR

TECHNICIAN: BH

LOT #: 40

#### TEST SUMMARY

PERFORMED SOIL BEARING CAPACITY EVALUATION AT SITE NOTED ABOVE.  
FOOTING SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000 PSF AT ALL FOOTING LOCATIONS. REMOVE WET SOIL AT RIGHT SIDE PERIMETER FOOTING DITCH. REMOVE ANY STANDING WATER.  
OK TO POUR.

#### TESTING RESULTS

| SERVICE PERFORMED | TEST NO. | COMP % | WD PCF | DD PCF | MOISTURE % |
|-------------------|----------|--------|--------|--------|------------|
|                   |          |        |        |        |            |
|                   |          |        |        |        |            |
|                   |          |        |        |        |            |
|                   |          |        |        |        |            |

#### RETURN VISIT REQUIRED?

YES

NO

DocuSigned by:

339EA4405059480..

2/15/2022

DS



TECHNICIAN:

#### Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 60 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.