

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3992
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Floor TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Lot 47 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin	PLAN SEAL DATE: 12/9/20 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	NB 12/16/20
	PLUMB	NO	GABLE STUDS			16 IN. OC	CUTTING

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	20-11-00	20-11-00					Joint 19 31.5 lbs.	Joint 20 118.2 lbs.	Joint 21 152.4 lbs.	Joint 22 145.2 lbs.	Joint 23 147.0 lbs.
	1	01-02-00 ET2	16-10-08	16-10-08					Joint 16 29.1 lbs.	Joint 17 115.7 lbs.	Joint 18 152.6 lbs.	Joint 19 145.1 lbs.	Joint 20 147.1 lbs.
	1	01-02-00 ET3	13-11-00	13-11-00					Joint 13 4.3 lbs.	Joint 14 109.8 lbs.	Joint 15 195.0 lbs.	Joint 16 168.9 lbs.	Joint 17 182.0 lbs.
	1	01-02-00 ET4	16-07-08	16-07-08					Joint 16 12.6 lbs.	Joint 17 104.3 lbs.	Joint 18 153.1 lbs.	Joint 19 145.0 lbs.	Joint 20 147.1 lbs.
	12	01-02-00 F1	20-11-00	20-11-00					Joint 14 903.7 lbs. 453.0 lbs.	Joint 24 903.7 lbs. 453.0 lbs.			
	8	01-02-00 F10	16-07-08	16-07-08					Joint 10 894.4 lbs. 454.3 lbs.	Joint 16 894.4 lbs. 454.3 lbs.			
	1	01-02-00 F10-A	16-07-08	16-07-08					Joint 12 777.6 lbs. 198.5 lbs.	Joint 18 1021.5 lbs. 444.6 lbs.			
	7	01-02-00 F2	16-10-08	16-10-08					Joint 10 908.1 lbs. 460.5 lbs.	Joint 16 908.1 lbs. 460.5 lbs.			
	1	01-02-00 F3	17-03-00	17-03-00					Joint 10 928.8 lbs. 468.9 lbs.	Joint 16 935.0 lbs. 470.1 lbs.			

Reaction Summary of Order























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3992
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Floor TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin	PLAN SEAL DATE: 12/9/20	

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /			
	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	NB
END CUT	RETURN										
PLUMB	NO										
		CUTTING	NB	12/16/20							

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS		
					LEFT	RIGHT	SIZE	LOCATION			
	2	01-02-00 F4	17-07-00	17-07-00					Joint 12 707.2 lbs. 193.0 lbs.	Joint 17 1083.9 lbs. 445.0 lbs.	Joint 20 179.4 lbs. -41.7 lbs.
	1	01-02-00 F4-GR	17-07-00	17-07-00					Joint 12 675.1 lbs. 179.5 lbs.	Joint 17 1662.0 lbs. 932.9 lbs.	Joint 20 530.1 lbs. 282.7 lbs.
	5	01-02-00 F5	13-09-08	13-09-08					Joint 8 738.5 lbs. 408.0 lbs.	Joint 12 738.5 lbs. 363.4 lbs.	
	1	01-02-00 F6-GR	16-07-08	16-07-08					Joint 12 809.2 lbs. 232.7 lbs.	Joint 18 1745.2 lbs. 1238.5 lbs.	
	2	01-02-00 F7	13-08-08	13-08-08					Joint 8 734.0 lbs. 403.9 lbs.	Joint 12 740.2 lbs. 360.8 lbs.	
	1	01-02-00 F8-GR	17-03-00	17-03-00					Joint 10 750.6 lbs. 210.8 lbs.	Joint 16 2051.2 lbs. 1322.8 lbs.	Joint 17 -5.5 lbs. -278.2 lbs.
	1	01-02-00 F9-GR	04-02-04	04-02-04					Joint 5 833.4 lbs.	Joint 8 833.4 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		BM2

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3992
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Floor TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Lot 47 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin	PLAN SEAL DATE: 12/9/20

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /				
Floor Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	NB	12/16/20
END CUT	RETURN											
PLUMB	NO											
						CUTTING	NB	12/16/20				

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	21-00-00		GDH
5	Hangers, USP	MSH422			SIMPSON (THA422)

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3991
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Roof TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 47 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin	PLAN SEAL DATE: 12/9/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	NB 12/16/20
						CUTTING	NB 12/16/20

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 19	Joint 21	Joint 22	Joint 23
	2	8.00	0.00	GABLE A1-GE	32-00-00 32-00-00	2 X 6	2 X 6		01-02-08	Joint 1 187.8 lbs. -63.7 lbs.	Joint 19 194.8 lbs. -7.4 lbs.	Joint 21 238.2 lbs. -119.3 lbs.	Joint 22 158.5 lbs. -80.8 lbs.	Joint 23 180.1 lbs. -87.9 lbs.
	10	8.00	0.00	FINK A2	32-00-00 32-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1452.6 lbs. -67.0 lbs.	Joint 7 1523.4 lbs. -84.3 lbs.			
	2	8.00	0.00	FINK A3	32-00-00 32-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1461.4 lbs. -66.7 lbs.	Joint 7 1531.9 lbs. -84.3 lbs.			
	2	8.00	0.00	FINK A4	32-00-00 32-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1531.1 lbs. -84.2 lbs.	Joint 8 1531.1 lbs. -84.2 lbs.			
	6	8.00	0.00	FINK A5	32-00-00 32-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1462.9 lbs. -67.0 lbs.	Joint 7 1533.8 lbs. -84.3 lbs.			
	1	8.00	0.00	GABLE B1-GE	21-00-00 21-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 185.7 lbs. -42.0 lbs.	Joint 12 180.5 lbs. -0.6 lbs.	Joint 14 209.9 lbs. -102.9 lbs.	Joint 15 167.2 lbs. -83.7 lbs.	Joint 16 181.5 lbs. -97.4 lbs.
	2	8.00	0.00	QUEENPOST B2	21-00-00 21-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 901.7 lbs. -60.9 lbs.	Joint 6 901.7 lbs. -60.9 lbs.			
	1 2 Ply	8.00	0.00	FINK B3-2PLY	21-00-00 21-00-00	2 X 6	2 X 8			Joint 1 7186.5 lbs. -418.4 lbs.	Joint 5 7886.3 lbs. -457.7 lbs.			
	1	8.00	0.00	GABLE C1-GE	14-00-00 14-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 194.8 lbs. -30.0 lbs.	Joint 8 194.8 lbs. -29.2 lbs.	Joint 10 249.9 lbs. -125.3 lbs.	Joint 11 156.8 lbs. -70.5 lbs.	Joint 12 145.2 lbs. 32.3 lbs.
	1 2 Ply	8.00	0.00	COMMON C2-2PLY	14-00-00 14-00-00	2 X 6	2 X 8			Joint 1 4559.6 lbs. -263.6 lbs.	Joint 3 4634.7 lbs. -268.0 lbs.			
	1	4.00	0.00	GABLE M1-GE	04-00-00 04-00-00	2 X 4	2 X 4	01-02-08		Joint 2 240.5 lbs. -152.0 lbs.	Joint 4 131.2 lbs. -79.6 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3991
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Roof TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 47 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin	PLAN SEAL DATE: 12/9/20 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	NB 12/16/20
	PLUMB	NO	GABLE STUDS	16 IN. OC		CUTTING	NB 12/16/20

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	6	4.00	0.00	MONOPITCH M2	04-00-00 04-00-00	2 X 4	2 X 4	01-02-08		Joint 2 240.5 lbs. -106.6 lbs.	Joint 4 131.2 lbs. -54.1 lbs.			
	4	4.00	0.00	MONOPITCH M3	05-00-00 05-00-00	2 X 4	2 X 4	01-02-08		Joint 2 277.3 lbs. -118.2 lbs.	Joint 4 174.4 lbs. -73.4 lbs.			
	1	6.00	0.00	GABLE P1-SG	10-00-00 10-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 460.5 lbs. -119.5 lbs.	Joint 6 460.5 lbs. -119.5 lbs.			
	4	6.00	0.00	COMMON P2	10-00-00 10-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 460.5 lbs. -90.8 lbs.	Joint 4 460.5 lbs. -90.8 lbs.			
	1	8.00	0.00	GABLE VB1	17-06-00 17-06-00	2 X 4	2 X 4			Joint 1 81.5 lbs. -52.8 lbs.	Joint 5 55.6 lbs. -26.9 lbs.	Joint 6 493.3 lbs. -140.6 lbs.	Joint 8 576.2 lbs. 52.6 lbs.	Joint 9 493.4 lbs. -140.7 lbs.
	1	8.00	0.00	GABLE VB2	13-06-00 13-06-00	2 X 4	2 X 4			Joint 1 248.7 lbs. -31.0 lbs.	Joint 3 248.7 lbs. -40.8 lbs.	Joint 4 505.5 lbs. 8.6 lbs.		
	1	8.00	0.00	VALLEY VB3	09-06-00 09-06-00	2 X 4	2 X 4			Joint 1 169.4 lbs. -21.1 lbs.	Joint 3 169.4 lbs. -27.8 lbs.	Joint 4 344.2 lbs. 5.8 lbs.		
	1	8.00	0.00	VALLEY VB4	05-06-00 05-06-00	2 X 4	2 X 4			Joint 1 181.5 lbs. -9.7 lbs.	Joint 3 181.5 lbs. -9.7 lbs.			
	1	8.00	0.00	VALLEY VC1	10-06-00 10-06-00	2 X 4	2 X 4			Joint 1 189.2 lbs. -23.6 lbs.	Joint 3 189.2 lbs. -31.0 lbs.	Joint 4 384.6 lbs. 6.5 lbs.		
	1	8.00	0.00	VALLEY VC2	06-06-00 06-06-00	2 X 4	2 X 4			Joint 1 120.3 lbs. -19.0 lbs.	Joint 3 120.3 lbs. -23.3 lbs.	Joint 4 202.4 lbs. 14.4 lbs.		
	1	8.00	0.00	VALLEY VC3	02-04-07 02-04-07	2 X 4	2 X 4			Joint 1 56.3 lbs. -3.0 lbs.	Joint 3 56.3 lbs. -3.0 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	07/19/18	ORDER #	J0820-3991
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 47 Summerlin MODEL: Roof TAG: Galt 2.0 w/CP DELIVERY INSTRUCTIONS: 55 miles round trip	LOT # 47 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	SHIPP TO	Precision Custom Homes and Lot 47 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Modified from Lot 60 Summerlin

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /									
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	NONE	NONE	<table border="1"> <tr> <td>LAYOUT</td> <td>NB</td> <td>12/16/20</td> </tr> <tr> <td>CUTTING</td> <td>NB</td> <td>12/16/20</td> </tr> </table>	LAYOUT	NB	12/16/20	CUTTING	NB	12/16/20
END CUT	RETURN															
PLUMB	NO															
LAYOUT	NB	12/16/20														
CUTTING	NB	12/16/20														

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
16	Hangers, USP	HUS 26			SIMPSON (HUS26)