

# Reaction Summary of Order






























**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	08/18/17	ORDER #	J0820-3990
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	KIM GODON	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 38 Summerlin <b>MODEL:</b> Floor <b>TAG:</b> Midas 2.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 56 miles round trip	<b>LOT #</b> 38 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Floor
	SHIPP TO	<b>Precision Custom Homes and</b> 90 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 44 Summerlin

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 10/21/20
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 10/21/20

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	19-08-08	19-08-08					Joint 19 51.6 lbs.	Joint 20 120.2 lbs.	Joint 21 196.7 lbs.	Joint 22 178.3 lbs.	Joint 24 195.2 lbs.
	1	01-02-00 ET2	17-00-00	17-00-00					Joint 16 36.7 lbs.	Joint 17 122.5 lbs.	Joint 18 151.8 lbs.	Joint 19 145.3 lbs.	Joint 20 147.0 lbs.
	1	01-02-00 ET3	15-07-00	15-07-00					Joint 14 31.8 lbs.	Joint 15 117.8 lbs.	Joint 16 152.4 lbs.	Joint 17 145.2 lbs.	Joint 18 147.0 lbs.
	1	01-02-00 F1	32-05-00	32-05-00					Joint 26 1053.3 lbs.	Joint 37 1541.9 lbs.	Joint 38 -76.0 lbs.	Joint 39 163.6 lbs.	Joint 40 213.7 lbs.
									287.6 lbs.	454.7 lbs.	-349.4 lbs.	1.7 lbs.	103.4 lbs.
	1	01-02-00 F2	32-05-00	32-05-00					Joint 18 964.7 lbs.	Joint 25 2067.1 lbs.	Joint 28 622.9 lbs.		
									236.6 lbs.	1126.4 lbs.	42.6 lbs.		
	1	01-02-00 F3	32-05-00	32-05-00					Joint 22 1064.5 lbs.	Joint 33 2983.6 lbs.	Joint 38 512.3 lbs.		
									359.8 lbs.	2107.1 lbs.	-66.9 lbs.		
	6	01-02-00 F4	15-07-00	15-07-00					Joint 9 837.1 lbs.	Joint 14 837.1 lbs.			
									427.5 lbs.	427.5 lbs.			
	10	01-02-00 F5	17-00-00	17-00-00					Joint 10 915.0 lbs.	Joint 16 915.0 lbs.			
									462.7 lbs.	462.7 lbs.			
	2	01-02-00 F6	15-05-00	15-05-00					Joint 9 827.9 lbs.	Joint 14 834.2 lbs.			
									423.4 lbs.	424.6 lbs.			

# Reaction Summary of Order












**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	08/18/17	ORDER #	J0820-3990
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	KIM GODON	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 38 Summerlin <b>MODEL:</b> Floor <b>TAG:</b> Midas 2.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 56 miles round trip	<b>LOT #</b> 38 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Floor
	SHIPP TO	<b>Precision Custom Homes and</b> 90 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 44 Summerlin

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 10/21/20
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 10/21/20

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS	
					LEFT	RIGHT	SIZE	LOCATION		
	4	01-02-00 F7	15-08-08	15-08-08					Joint 9 844.0 lbs. 431.6 lbs.	Joint 14 844.0 lbs. 431.6 lbs.
	7	01-02-00 F8	13-01-08	13-01-08					Joint 7 701.9 lbs. 375.5 lbs.	Joint 10 701.9 lbs. 375.5 lbs.
	1	01-02-00 F9-GR	05-01-12	05-01-12					Joint 5 997.2 lbs.	Joint 8 1003.4 lbs.

### ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
10	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	16-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	20-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) GDH
3	Hangers, USP	MSH422			SIMPSON (THA422)

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	08/18/17	ORDER #	J0820-3989
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	KIM GODON	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 38 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Midas 2.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 56 miles round trip	<b>LOT #</b> 38 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> 90 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 44 Summerlin	<b>PLAN SEAL DATE:</b> 10/21/20 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 10/21/20
	PLUMB			JOBSITE	1	CUTTING	NB 10/21/20
	<b>GABLE STUDS</b>	24 IN. OC					

**ROOF TRUSSES**      **LOADING INFORMATION**      TOLL-TCDL-BCLL-BCDL      STRESS INCR.  
 20.0,10.0,0.0,10.0      1.15      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 22	Joint 23	Joint 24	Joint 25
	1	8.00	0.00	GABLE A1-GE	34-06-00 34-06-00	2 X 4	2 X 4	01-02-08		Joint 2	Joint 22	Joint 23	Joint 24	Joint 25
										248.2 lbs.	231.6 lbs.	218.8 lbs.	168.0 lbs.	178.6 lbs.
										-77.8 lbs.	-59.0 lbs.	-146.6 lbs.	-82.1 lbs.	-88.4 lbs.
	11	8.00	0.00	COMMON A2	34-06-00 34-06-00	2 X 4	2 X 6	01-02-08		Joint 2	Joint 8			
										1705.5 lbs.	1626.4 lbs.			
										-91.1 lbs.	-72.2 lbs.			
	6	8.00	0.00	COMMON A4	34-06-00 34-06-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2	Joint 8			
										1686.8 lbs.	1686.8 lbs.			
										-90.9 lbs.	-90.9 lbs.			
	1	8.00	0.00	GABLE A5-GE	34-06-00 34-06-00	2 X 4	2 X 4	01-02-08	01-02-08	Joint 2	Joint 22	Joint 24	Joint 25	Joint 26
										246.8 lbs.	217.6 lbs.	185.3 lbs.	177.1 lbs.	176.3 lbs.
										-79.4 lbs.	-23.7 lbs.	-125.6 lbs.	-87.6 lbs.	-87.1 lbs.
	1	8.00	0.00	COMMON B1-GE	19-09-08 19-09-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2	Joint 12	Joint 14	Joint 15	Joint 16
										170.6 lbs.	162.6 lbs.	166.7 lbs.	178.7 lbs.	177.9 lbs.
										-47.5 lbs.	-8.1 lbs.	-82.0 lbs.	-88.1 lbs.	-97.8 lbs.
	1	8.00	0.00	COMMON B2	19-09-08 19-09-08	2 X 6	2 X 8	01-02-08	01-02-08	Joint 2	Joint 6			
	2 Ply									8295.3 lbs.	8502.9 lbs.			
										-473.1 lbs.	-483.2 lbs.			
	1	12.00	0.00	ATTIC C1-GE	22-06-00 22-06-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2	Joint 10	Joint 12	Joint 14	
										576.1 lbs.	576.2 lbs.	1023.4 lbs.	1026.3 lbs.	
										25.4 lbs.	28.8 lbs.	-115.6 lbs.	-117.4 lbs.	
	6	12.00	0.00	ATTIC C2	22-06-00 22-06-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2	Joint 10			
										1517.6 lbs.	1517.6 lbs.			
										159.7 lbs.	159.8 lbs.			
	2	12.00	0.00	ATTIC C3	22-06-00 22-06-00	2 X	2 X 10	01-02-08	01-02-08	Joint 2	Joint 10			
	2 Ply									1517.9 lbs.	1517.9 lbs.			
										156.2 lbs.	156.3 lbs.			
	3	12.00	0.00	ATTIC C4	05-06-00 05-06-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2	Joint 8	Joint 10		
										295.8 lbs.	547.8 lbs.	966.6 lbs.		
										-86.1 lbs.	-196.6 lbs.	-491.1 lbs.		
	1	6.00	0.00	GABLE D1-SG	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2	Joint 6			
										469.6 lbs.	469.6 lbs.			
										-120.0 lbs.	-120.0 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	08/18/17	ORDER #	J0820-3989
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	KIM GODON	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 38 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Midas 2.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 56 miles round trip	<b>LOT #</b> 38 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> 90 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 44 Summerlin	<b>PLAN SEAL DATE:</b> 10/21/20 BY      DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 10/21/20
Roof Order	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 10/21/20

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	4	6.00	0.00	COMMON D2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 469.6 lbs. -90.6 lbs.	Joint 4 469.6 lbs. -90.6 lbs.			
	1	3.00	0.00	GABLE P1-GE	05-09-00 05-09-00	2 X 4	2 X 4	01-02-08		Joint 2 210.2 lbs. -93.0 lbs.	Joint 5 20.0 lbs. -10.0 lbs.	Joint 6 284.0 lbs. -92.9 lbs.		
	6	3.00	0.00	MONOPITCH P2	05-09-00 05-09-00	2 X 4	2 X 4	01-02-08		Joint 2 305.7 lbs. -129.9 lbs.	Joint 4 205.9 lbs. -84.9 lbs.			
	10	3.00	0.00	MONOPITCH P3	05-09-00 04-09-00	2 X 4	2 X 4	01-02-08		Joint 2 268.0 lbs. -116.8 lbs.	Joint 4 163.7 lbs. -67.1 lbs.			
	1	3.00	0.00	GABLE P4-GE	05-09-00 04-09-00	2 X 4	2 X 4	01-02-08		Joint 2 167.3 lbs. -85.1 lbs.	Joint 5 70.0 lbs. -24.9 lbs.	Joint 6 196.9 lbs. -64.8 lbs.		
	1	8.00	0.00	VALLEY VB1	16-01-15 16-01-15	2 X 4	2 X 4			Joint 1 137.3 lbs. -3.0 lbs.	Joint 5 130.1 lbs. 9.0 lbs.	Joint 6 384.7 lbs. -108.3 lbs.	Joint 8 244.8 lbs. 52.8 lbs.	Joint 9 384.9 lbs. -108.4 lbs.
	1	8.00	0.00	VALLEY VB2	12-01-15 12-01-15	2 X 4	2 X 4			Joint 1 54.7 lbs. -30.2 lbs.	Joint 5 41.5 lbs. -12.6 lbs.	Joint 6 313.5 lbs. -92.9 lbs.	Joint 7 264.2 lbs. 35.8 lbs.	Joint 8 313.7 lbs. -93.0 lbs.
	1	8.00	0.00	VALLEY VB3	08-01-15 08-01-15	2 X 4	2 X 4			Joint 1 156.4 lbs. -24.7 lbs.	Joint 3 156.4 lbs. -30.3 lbs.	Joint 4 263.0 lbs. 18.7 lbs.		
	1	8.00	0.00	VALLEY VB4	04-01-15 04-01-15	2 X 4	2 X 4			Joint 1 127.9 lbs. -6.8 lbs.	Joint 3 127.9 lbs. -6.8 lbs.			

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 26			SIMPSON (HUS26)