

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0920-4494
ORDER DATE	09/28/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 40 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Mises 1.0 <b>DELIVERY INSTRUCTIONS:</b> 54 miles round trip	<b>LOT #</b> 40 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> 122 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Copied & Modified from Lot 53 Summerlin	<b>PLAN SEAL DATE:</b> 11/14/20 BY      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 11/16/20
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 29	Joint 31	Joint 32	Joint 33
	1	10.00	5.00	GABLE A01-GE	51-00-00 51-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 924.0 lbs. -176.1 lbs.	Joint 29 261.8 lbs. -138.3 lbs.	Joint 31 388.9 lbs. -124.1 lbs.	Joint 32 108.2 lbs. 1.8 lbs.	Joint 33 208.1 lbs. -142.8 lbs.
	5	10.00	5.00	PIGGYBACK A02	51-00-00 51-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1868.4 lbs. -59.6 lbs.	Joint 15 2358.7 lbs. -107.0 lbs.			
	2	10.00	0.00	PIGGYBACK A03	51-00-00 51-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 2148.2 lbs. -58.5 lbs.	Joint 15 2457.6 lbs. -106.6 lbs.			
	1 2 Ply	10.00	0.00	PIGGYBACK A04	51-00-00 51-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 2794.8 lbs. -132.3 lbs.	Joint 15 3433.4 lbs. -218.1 lbs.			
	3	10.00	0.00	PIGGYBACK A05	27-09-08 27-09-08	2 X 6	2 X 6	01-02-08		Joint 2 1359.0 lbs. -6.5 lbs.	Joint 16 1274.7 lbs. -142.6 lbs.			
	1 2 Ply	10.00	0.00	PIGGYBACK A06	34-03-08 34-03-08	2 X 6	2 X 6	01-02-08		Joint 2 1562.9 lbs. -40.3 lbs.	Joint 11 -32.9 lbs. -606.6 lbs.	Joint 12 1795.7 lbs. -25.1 lbs.	Joint 13 2690.0 lbs. -208.6 lbs.	
	2	10.00	0.00	PIGGYBACK A07	34-03-08 34-03-08	2 X 6	2 X 6	01-02-08		Joint 2 1561.4 lbs. -40.7 lbs.	Joint 12 1339.6 lbs. -163.3 lbs.	Joint 13 427.8 lbs. 63.8 lbs.		
	1	10.00	0.00	ATTIC A08	34-03-08 34-03-08	2 X 8	2 X 10	01-02-08		Joint 2 2017.3 lbs. 200.0 lbs.	Joint 12 850.8 lbs. -80.0 lbs.	Joint 13 1769.0 lbs. -0.6 lbs.		
	3 2 Ply	10.00	0.00	ATTIC A09	34-03-08 34-03-08	2 X 8	2 X 10	01-02-08		Joint 2 4318.5 lbs. 426.0 lbs.	Joint 12 1952.6 lbs. -170.1 lbs.	Joint 13 3629.4 lbs. -49.7 lbs.		
	1 2 Ply	10.00	0.00	ATTIC A09-A	34-03-08 34-03-08	2 X 8	2 X 10	01-02-08		Joint 2 4886.0 lbs. 558.2 lbs.	Joint 12 1445.7 lbs. 173.9 lbs.	Joint 13 6465.3 lbs. 695.8 lbs.		
	1	10.00	0.00	ATTIC A10-GE	34-03-08 34-03-08	2 X 8	2 X 10	01-02-08		Joint 2 607.2 lbs. 53.8 lbs.	Joint 11 410.1 lbs. -80.0 lbs.	Joint 12 697.8 lbs. -226.9 lbs.	Joint 13 1295.4 lbs. -17.1 lbs.	Joint 16 1378.2 lbs. -253.2 lbs.

# Reaction Summary of Order





**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4494
ORDER DATE	09/28/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 40 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Mises 1.0 <b>DELIVERY INSTRUCTIONS:</b> 54 miles round trip	<b>LOT #</b> 40 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> 122 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Copied & Modified from Lot 53 Summerlin	<b>PLAN SEAL DATE:</b> 11/14/20 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	NB 11/16/20
	<b>PLUMB</b>	<b>GABLE STUDS</b>	24 IN. OC	<b>JOBSITE</b>	1	<b>CUTTING</b>	NB 11/16/20

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1 2 Ply	0.00	0.00	FLAT A11	06-05-08 06-05-08	2 X 6	2 X 6			Joint 4      Joint 6 2437.8 lbs.      1692.1 lbs. -271.5 lbs.      -175.2 lbs.
	1	10.00	5.00	GABLE B1-GE	19-00-00 19-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 12      Joint 14      Joint 15      Joint 16 299.7 lbs.      171.8 lbs.      158.8 lbs.      190.7 lbs.      182.8 lbs. -213.4 lbs.      -36.6 lbs.      -188.1 lbs.      -114.9 lbs.      -120.5 lbs.
	3	10.00	5.00	SCISSORS B2	19-00-00 19-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 6 821.7 lbs.      821.7 lbs. -46.4 lbs.      -46.4 lbs.
	1	12.00	0.00	ATTIC C1-GE	23-11-00 23-11-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2      Joint 10 1600.6 lbs.      1600.6 lbs. 36.5 lbs.      36.5 lbs.
	3	12.00	0.00	ATTIC C2	23-11-00 23-11-00	2 X 6	2 X 10		01-02-08	Joint 1      Joint 9 1549.3 lbs.      1608.0 lbs. 179.3 lbs.      170.5 lbs.
	6	12.00	0.00	ATTIC C3	23-11-00 23-11-00	2 X 6	2 X 10			Joint 1      Joint 9 1551.2 lbs.      1551.2 lbs. 178.8 lbs.      178.8 lbs.
	1 2 Ply	12.00	0.00	ATTIC GIRDER C4	23-11-00 23-11-00	2 X	2 X 10			Joint 1      Joint 9 6904.0 lbs.      5926.5 lbs. -325.8 lbs.      18.3 lbs.
	3	3.00	0.00	ROOF M1	12-05-00 12-05-00	2 X 4	2 X 6	01-02-08	00-03-08	Joint 2      Joint 6 578.4 lbs.      481.2 lbs. -181.7 lbs.      -178.2 lbs.
	2	10.00	0.00	GABLE PB1	17-04-08 17-04-08	2 X 4	2 X 4			Joint 2      Joint 10      Joint 12      Joint 13      Joint 15 157.7 lbs.      131.6 lbs.      246.3 lbs.      154.2 lbs.      189.4 lbs. -31.4 lbs.      2.1 lbs.      -89.0 lbs.      -56.7 lbs.      -62.7 lbs.
	12	10.00	0.00	PIGGYBACK PB2	17-04-08 17-04-08	2 X 4	2 X 4			Joint 2      Joint 6      Joint 8      Joint 10      Joint 11 133.0 lbs.      111.0 lbs.      556.8 lbs.      624.1 lbs.      557.8 lbs. -57.1 lbs.      -24.0 lbs.      -186.7 lbs.      82.4 lbs.      -187.3 lbs.
	3	10.00	0.00	PIGGYBACK PB3	13-05-13 13-05-13	2 X 4	2 X 4			Joint 2      Joint 7      Joint 8      Joint 9 150.2 lbs.      306.0 lbs.      646.5 lbs.      574.8 lbs. -85.1 lbs.      -76.1 lbs.      1.6 lbs.      -187.3 lbs.

# Reaction Summary of Order







**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4494
ORDER DATE	09/28/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 40 Summerlin <b>MODEL:</b> Roof <b>TAG:</b> Mises 1.0 <b>DELIVERY INSTRUCTIONS:</b> 54 miles round trip	<b>LOT #</b> 40 <b>SUBDIV:</b> Summerlin <b>JOB CATEGORY:</b> Residential - Roof
	<b>Precision Custom Homes and</b> 122 Navaho Trail Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Copied & Modified from Lot 53 Summerlin	<b>PLAN SEAL DATE:</b> 11/14/20 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT      RETURN PLUMB	<b>GABLE STUDS</b>	24 IN. OC	JOBSITE	1	<b>LAYOUT</b>	NB      11/16/20
				JOBSITE	1	<b>CUTTING</b>	NB      11/16/20

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	4	10.00	0.00	PIGGYBACK PB4	16-04-13 16-04-13	2 X 8	2 X 4			Joint 2	Joint 6	Joint 8	Joint 10	Joint 11
										384.4 lbs.	311.0 lbs.	1332.4 lbs.	1465.9 lbs.	1331.6 lbs.
										-206.6 lbs.	-86.5 lbs.	-462.6 lbs.	184.7 lbs.	-472.7 lbs.
	1	12.00	0.00	GABLE VA1	11-07-13 11-07-13	2 X 4	2 X 4			Joint 1	Joint 2	Joint 7	Joint 8	Joint 9
										163.0 lbs.	222.3 lbs.	161.3 lbs.	176.8 lbs.	293.4 lbs.
										-23.8 lbs.	-147.7 lbs.	-20.3 lbs.	-161.3 lbs.	-104.7 lbs.
	1	12.00	0.00	VALLEY VA2	09-02-14 09-02-14	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										193.6 lbs.	193.5 lbs.	295.7 lbs.		
										-25.4 lbs.	-25.4 lbs.	11.9 lbs.		
	1	12.00	0.00	VALLEY VA3	05-10-14 05-10-14	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										126.7 lbs.	126.7 lbs.	162.7 lbs.		
										-22.6 lbs.	-22.6 lbs.	21.5 lbs.		

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HUS 26			SIMPSON (HUS26)
3	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	10-00-00		BM2
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1, BM3 & BM4
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	24-00-00		GDH
6	Hangers, USP	THD26-2			SIMPSON (HHUS26-2)