Reaction Summary of Order ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

SOLD

T O

SHIP

REQ. QUOTE DATE / / ORDER# J0820-4006 **ORDER DATE** 08/31/20 **QUOTE# DELIVERY DATE** 0000006897 11 **CUSTOMER ACCT#** / / DATE OF INVOICE CUSTOMER PO# ORDERED BY Chris Sherrod **INVOICE #** COUNTY Harnett **TERMS** Anthony Williams **SUPERINTENDANT** Chris Sherrod **SALES REP** (910) 985-1136 Anthony Williams JOBSITE PHONE # **SALES AREA**

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

LOT# 2 JOB NAME: Lot 2 Finley's Crossing **SUBDIV:** Finley's Crossing MODEL: Roof TAG: Sinclair (191021B) w/ 3rd CarJOB CATEGORY: Residential - Roof

DELIVERY INSTRUCTIONS:

Signature Home Builders 50 Joel Way Lillington, NC

SPECIAL INSTRUCTIONS:

Copied from Lot 9 Copper Creek (J0520-1993).

PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS		REQ. ENGINEERING			QUOTE	aw	09/01/20			
Roof Order	END CUT	RETURN											LAYOUT	aw	09/01/20
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	aw	09/01/20

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	RESS INCR.	RO	OF TRUSS SI	PACING: 24.0	IN. O.C. (TYP	.)	
PROFILE	QTY	PIT	СН	TYPE	BASE				HANG					
PROFILE	PLY	TOP	ВОТ	ID	O/A	TOP		LEFT	RIGHT	REACTIO	NS			
	1	5.00	0.00	GABLE A1-GE	47-11-00 47-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1854.4 lbs. -329.6 lbs.	Joint 25 379.3 lbs. 38.3 lbs.	Joint 27 23.9 lbs. -120.5 lbs.	Joint 28 1675.2 lbs. -665.3 lbs.	Joint 29 351.5 lbs. 21.1 lbs.
	6	8.00	0.00	PIGGYBACK A2	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 56.0 lbs. -598.6 lbs.	Joint 11 2575.2 lbs. -97.2 lbs.	Joint 17 1473.4 lbs. -27.7 lbs.		
	3	8.00	0.00	PIGGYBACK A3	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 274.1 lbs. -118.0 lbs.	Joint 12 2274.8 lbs. -177.9 lbs.	Joint 17 1187.3 lbs. -20.6 lbs.		
	1	5.00	0.00	PIGGYBACK B1-GE	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 191.5 lbs. -106.1 lbs.	Joint 26 157.6 lbs. -28.7 lbs.	Joint 28 194.1 lbs. -122.2 lbs.	Joint 29 174.8 lbs. -86.4 lbs.	Joint 30 177.0 lbs. -87.4 lbs.
	6	5.00	0.00	PIGGYBACK B2	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1848.0 lbs. -92.3 lbs.	Joint 10 1951.2 lbs. -77.4 lbs.			
	1	8.00	0.00	PIGGYBACK C1-GE	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 344.0 lbs. -65.7 lbs.	Joint 17 63.9 lbs. -20.3 lbs.	Joint 18 210.3 lbs. -82.5 lbs.	Joint 19 162.9 lbs. -48.3 lbs.	Joint 20 160.7 lbs. -48.1 lbs.
	4	8.00	0.00	PIGGYBACK C2	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1252.2 lbs. -23.6 lbs.	Joint 9 1336.8 lbs. -124.1 lbs.			
	4	8.00	0.00	PIGGYBACK C3	25-11-08 25-11-08	2 X 6	2 X 10	00-11-00		Joint 2 1089.3 lbs. -25.9 lbs.	Joint 9 1258.1 lbs. -122.6 lbs.			
	2	8.00	0.00	PIGGYBACK C4	25-11-08 25-11-08	2 X 6	2 X 10	00-11-00		Joint 2 597.7 lbs. 48.4 lbs.	Joint 9 509.5 lbs. -69.1 lbs.	Joint 10 1333.1 lbs. -184.6 lbs.		
	1	8.00	0.00	PIGGYBACK C5	25-11-08 25-11-08	2 X 6	2 X 6			Joint 1 1199.2 lbs. -10.5 lbs.	Joint 8 1337.7 lbs. -124.2 lbs.			
	1	8.00	0.00	MONOPITCH C6	15-03-00 15-03-00	2 X 6	2 X 10	00-11-00		Joint 2 629.6 lbs. 44.3 lbs.	Joint 8 680.0 lbs. -184.6 lbs.			

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE / / ORDER# J0820-4006 **ORDER DATE** 08/31/20 **QUOTE# DELIVERY DATE** 0000006897 11 **CUSTOMER ACCT#** / / DATE OF INVOICE **CUSTOMER PO#** ORDERED BY Chris Sherrod **INVOICE #** COUNTY Harnett **TERMS** SALES REP Anthony Williams **SUPERINTENDANT** Chris Sherrod (910) 985-1136 Anthony Williams JOBSITE PHONE # **SALES AREA**

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

SOLD

T O

SHIP

JOB NAME: Lot 2 Finley's Crossing

LOT # 2 SUBDIV: Finley's Crossing

MODEL: Roof TAG: Sinclair (191021B) w/ 3rd Car JOB CATEGORY: Residential - Roof

DELIVERY INSTRUCTIONS:

Signature Home Builders 50 Joel Way Lillington, NC

ROOF TRUSSES

LOADING

INFORMATION

SPECIAL INSTRUCTIONS:

Copied from Lot 9 Copper Creek (J0520-1993).

TCLL-TCDL-BCLL-BCDL STRESS INCR.

PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	IGHT 00-06-08		REQ. LAYOUTS			REQ. ENGINEERING			QUOTE	aw	09/01/20
Roof Order	END CUT	RETURN										LAYOUT	aw	09/01/20
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1		JOBSITE	1	CUTTING	aw	09/01/20

NOO! II			IN	FORMATION	20.0,10.0,0	0.0,10.	0	1.15	1000 11000 01 A0110.24.0 111. 0.0. (111.)						
PROFILE	QTY	PIT	CH	TYPE	BASE	LUN	IBER		HANG	REACTIO	NS				
	PLY	TOP	BOT	ID OARLE	O/A	TOP	BOT	LEFT	RIGHT						
	1	12.00	0.00	GABLE D1-GE	23-11-00 23-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1655.7 lbs. 73.4 lbs.	Joint 16 1655.7 lbs. 73.4 lbs.				
	10	12.00	0.00	PIGGYBACK D2	23-11-00 23-11-00	2 X 6	2 X 10			Joint 10 1604.2 lbs. 213.5 lbs.	Joint 14 1604.2 lbs. 213.5 lbs.				
	1	8.00	0.00	COMMON E1-GE	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 155.1 lbs. -66.6 lbs.	Joint 12 119.9 lbs. -20.9 lbs.	Joint 14 147.9 lbs. -98.8 lbs.	Joint 15 182.3 lbs. -89.7 lbs.	Joint 16 178.1 lbs. -95.3 lbs.	
	2	8.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 849.3 lbs. -114.7 lbs.	Joint 4 849.3 lbs. -114.7 lbs.				
	1	8.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 906.6 lbs. -50.3 lbs.	Joint 4 802.2 lbs. -110.5 lbs.				
	2	8.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 728.3 lbs. -110.5 lbs.	Joint 3 728.3 lbs. -110.5 lbs.				
	1	4.00	0.00	MONOPITCH G1-GE	12-03-08 12-03-08	2 X 4	2 X 6	00-11-00		Joint 2 202.8 lbs. -36.0 lbs.	Joint 8 4.8 lbs. -5.1 lbs.	Joint 9 68.9 lbs. -27.7 lbs.	Joint 10 156.3 lbs. -52.4 lbs.	Joint 11 180.8 lbs. -63.4 lbs.	
	10	4.00	0.00	MONOPITCH G2	12-03-00 12-03-00	2 X 4	2 X 6	00-11-00		Joint 2 539.8 lbs. -67.7 lbs.	Joint 7 481.4 lbs. -74.0 lbs.				
	1	4.00	0.00	JACK-CLOSED G3-GE		2 X 4	2 X 6	00-11-00		Joint 2 194.1 lbs. -34.7 lbs.	Joint 8 4.5 lbs. -5.0 lbs.	Joint 9 69.0 lbs. -27.9 lbs.	Joint 10 157.1 lbs. -52.6 lbs.	Joint 11 177.1 lbs. -62.2 lbs.	
	1	8.00	0.00	GABLE PB1	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 86.5 lbs. -95.1 lbs.	Joint 2 187.4 lbs. -58.9 lbs.	Joint 8 162.3 lbs. -27.1 lbs.	Joint 9 24.8 lbs. -29.9 lbs.	Joint 10 193.7 lbs. -95.4 lbs.	
	9	8.00	0.00	PIGGYBACK PB2	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 254.7 lbs. -564.8 lbs.	Joint 2 880.0 lbs. -307.8 lbs.	Joint 4 850.4 lbs. -288.1 lbs.	Joint 5 224.5 lbs. -519.5 lbs.	Joint 6 419.9 lbs. 34.9 lbs.	

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

		Ditte	70/01/20 17(02 0
REQ. QUOTE DATE	11	ORDER#	J0820-4006
ORDER DATE	08/31/20	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546

SOLD

T

SHIP

JOB NAME: Lot 2 Finley's Crossing

LOT # 2 SUBDIV: Finley's Crossing

MODEL: Roof TAG: Sinclair (191021B) w/ 3rd CarJOB CATEGORY: Residential - Roof

DELIVERY INSTRUCTIONS:

Signature Home Builders 50 Joel Way Lillington, NC

(910) 892-9299

SPECIAL INSTRUCTIONS:

Copied from Lot 9 Copper Creek (J0520-1993).

PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS				REQ. ENGINEERING				QUOTE	aw	09/01/20
Roof Order	END CUT	RETURN											LAYOUT	aw	09/01/20
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	aw	09/01/20

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	ESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	IBER BOT	OVER	HANG RIGHT	REACTIO	NS					
	1	8.00	0.00	GABLE PB3	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 69.2 lbs. -67.1 lbs.	Joint 2 173.3 lbs. -75.2 lbs.	Joint 6 150.4 lbs. -52.7 lbs.	Joint 7 30.3 lbs. -24.2 lbs.	Joint 8 212.8 lbs. -104.0 lbs.		
	6	8.00	0.00	PIGGYBACK PB4	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 159.8 lbs. -276.0 lbs.	Joint 2 508.9 lbs. -205.5 lbs.	Joint 4 488.0 lbs. -191.6 lbs.	Joint 5 138.5 lbs. -244.0 lbs.	Joint 6 270.2 lbs. 40.9 lbs.		
	1	8.00	0.00	GABLE PB5	09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 113.4 lbs. -76.7 lbs.	Joint 2 160.6 lbs. -73.7 lbs.	Joint 8 14.4 lbs. -6.7 lbs.	Joint 9 156.2 lbs. -79.6 lbs.	Joint 10 160.1 lbs. 10.0 lbs.		
	9	8.00	0.00	PIGGYBACK PB6	09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 280.8 lbs. -574.3 lbs.	Joint 2 864.9 lbs. -308.4 lbs.	Joint 5 90.4 lbs. -42.0 lbs.	Joint 6 399.1 lbs. -13.0 lbs.			
	2	8.00	0.00	PIGGYBACK PB7	08-10-15 08-10-15	2 X 6	2 X 4			Joint 1 394.9 lbs. -613.6 lbs.	Joint 2 1066.7 lbs. -458.3 lbs.	Joint 5 149.0 lbs. -70.1 lbs.	Joint 6 521.6 lbs. 27.5 lbs.			
	11	12.00	0.00	PIGGYBACK PB8	03-10-12 03-10-12	2 X 4	2 X 4			Joint 1 122.8 lbs. -108.9 lbs.	Joint 2 229.3 lbs. -166.9 lbs.	Joint 4 197.6 lbs. -138.4 lbs.	Joint 5 86.8 lbs. -69.0 lbs.	Joint 6 117.9 lbs. 17.5 lbs.		