

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4336
ORDER DATE	09/18/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: 465 Bryant Road MODEL: Roof TAG: HHP / The Colin DELIVERY INSTRUCTIONS:	LOT # 465 SUBDIV: Bryant Road JOB CATEGORY: Residential - Roof
	Signature Home Builders 465 Bryant Road Lillington, NC	SPECIAL INSTRUCTIONS: Lot 2 Copper Creek	PLAN SEAL DATE:

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/20
	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	09/18/20
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	3	7.00	0.00	HOWE A1	42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1912.5 lbs. -302.1 lbs.	Joint 10 1690.2 lbs. -305.2 lbs.	Joint 12 820.7 lbs. -565.8 lbs.			
	2	7.00	0.00	HOWE A2	42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1891.8 lbs. -290.2 lbs.	Joint 10 1580.9 lbs. -490.2 lbs.	Joint 12 1290.2 lbs. -736.1 lbs.			
	5	7.00	0.00	COMMON A3	38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 10 901.9 lbs. -505.7 lbs.	Joint 12 1714.1 lbs. -631.9 lbs.	Joint 16 1650.9 lbs. -244.0 lbs.			
	1	7.00	0.00	FINK A3GE	38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 37 239.8 lbs. 19.4 lbs.	Joint 39 269.1 lbs. -136.0 lbs.	Joint 40 280.0 lbs. -91.8 lbs.	Joint 41 1463.8 lbs. -880.4 lbs.	Joint 46 1608.0 lbs. -393.6 lbs.	
	6	7.00	0.00	ATTIC A4	21-04-00 21-04-00	2 X 6	2 X 10	00-10-08		Joint 2 1149.1 lbs. 50.0 lbs.	Joint 9 1683.5 lbs. -27.6 lbs.				
	1 2 Ply	7.00	0.00	ATTIC A4A	21-04-00 21-04-00	2 X 6	2 X 10			Joint 1 1649.5 lbs. 98.6 lbs.	Joint 8 2526.7 lbs. -42.1 lbs.				
	1	7.00	0.00	GABLE A5	24-08-08 24-08-08	2 X 6	2 X 10			Joint 1 303.2 lbs. -9.6 lbs.	Joint 19 708.0 lbs. -474.5 lbs.	Joint 20 37.8 lbs. -585.7 lbs.	Joint 21 2237.2 lbs. -519.6 lbs.	Joint 23 1950.0 lbs. -694.6 lbs.	
	1	7.00	0.00	GABLE A6GE	04-01-08 04-01-08	2 X 4	2 X 6	00-10-08		Joint 2 119.1 lbs. 6.0 lbs.	Joint 6 38.8 lbs. -22.5 lbs.	Joint 7 118.8 lbs. -65.9 lbs.	Joint 8 126.4 lbs. -92.2 lbs.		
	7	7.00	0.00	FINK B1	32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 8 1550.5 lbs. -201.7 lbs.	Joint 14 1547.4 lbs. -179.8 lbs.				
	1	7.00	0.00	GABLE B1GE	32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 28 191.2 lbs. -101.2 lbs.	Joint 30 186.5 lbs. -70.4 lbs.	Joint 31 99.2 lbs. -33.7 lbs.	Joint 32 118.4 lbs. -38.3 lbs.	Joint 33 115.5 lbs. -38.2 lbs.	

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4336
ORDER DATE	09/18/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: 465 Bryant Road MODEL: Roof TAG: HHP / The Colin DELIVERY INSTRUCTIONS:	LOT # 465 SUBDIV: Bryant Road JOB CATEGORY: Residential - Roof
	Signature Home Builders 465 Bryant Road Lillington, NC	SPECIAL INSTRUCTIONS: Lot 2 Copper Creek	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	BY	DATE
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	DTL		09/18/20
	PLUMB		GABLE STUDS	24 IN. OC		CUTTING	DTL		09/18/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	2	12.00	0.00	ATTIC C1	22-07-00 22-07-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 2 1528.6 lbs. -42.4 lbs.	Joint 12 1528.6 lbs. -42.4 lbs.				
	9	12.00	0.00	ATTIC C2	22-07-00 22-07-00	2 X 8	2 X 10	00-11-00		Joint 2 1536.9 lbs. 99.5 lbs.	Joint 12 1507.6 lbs. 103.0 lbs.				
	1 2 Ply	12.00	0.00	ATTIC C2-GR	22-07-00 22-07-00	2 X 8	2 X 10	00-11-00		Joint 2 2717.5 lbs. -200.6 lbs.	Joint 12 2434.8 lbs. 7.3 lbs.				
	4	7.00	0.00	COMMON D1	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 530.0 lbs. -127.4 lbs.	Joint 4 530.0 lbs. -127.4 lbs.				
	1	7.00	0.00	GABLE D1GE	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 142.1 lbs. -28.2 lbs.	Joint 10 142.1 lbs. -20.9 lbs.	Joint 12 166.7 lbs. -105.1 lbs.	Joint 13 105.7 lbs. -61.9 lbs.	Joint 14 122.5 lbs. -59.9 lbs.	
	1	7.00	0.00	VALLEY V1	11-10-04 11-10-04	2 X 4	2 X 4			Joint 1 196.7 lbs. -37.7 lbs.	Joint 3 198.8 lbs. -46.2 lbs.	Joint 4 475.8 lbs. -44.6 lbs.			
	1	7.00	0.00	VALLEY V2	07-10-04 07-10-04	2 X 4	2 X 4			Joint 1 142.4 lbs. -35.1 lbs.	Joint 3 143.4 lbs. -40.4 lbs.	Joint 4 257.3 lbs. -5.4 lbs.			
	1	7.00	0.00	VALLEY V3	03-10-04 03-10-04	2 X 4	2 X 4			Joint 1 111.0 lbs. -15.5 lbs.	Joint 3 111.0 lbs. -15.5 lbs.				
	1	12.00	0.00	JACK-CLOSED X1	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 6 320.6 lbs. -231.4 lbs.	Joint 7 310.3 lbs. 59.4 lbs.				
	1	12.00	0.00	JACK-CLOSED X2	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 7 272.5 lbs. -160.7 lbs.	Joint 8 310.3 lbs. 61.0 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4336
ORDER DATE	09/18/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: 465 Bryant Road MODEL: Roof TAG: HHP / The Colin DELIVERY INSTRUCTIONS:	LOT # 465 SUBDIV: Bryant Road JOB CATEGORY: Residential - Roof
	Signature Home Builders 465 Bryant Road Lillington, NC	SPECIAL INSTRUCTIONS: Lot 2 Copper Creek	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	BY	DATE
Roof Order	END CUT RETURN			NONE	NONE	LAYOUT	DTL		09/18/20
	PLUMB	GABLE STUDS	24 IN. OC			CUTTING	DTL		09/18/20

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1	12.00	0.00	JACK-CLOSED X3	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 7 251.1 lbs. -106.2 lbs.	Joint 8 310.3 lbs. 22.7 lbs.	
	1	12.00	0.00	JACK-CLOSED X4	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 7 251.1 lbs. -78.5 lbs.	Joint 8 310.3 lbs. -4.1 lbs.	
	1	12.00	0.00	JACK-CLOSED X5	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 7 251.1 lbs. -65.2 lbs.	Joint 8 310.3 lbs. -21.9 lbs.	
	1	12.00	0.00	JACK-CLOSED X6	06-07-08 06-07-08	2 X 6	2 X 6	00-11-00		Joint 8 255.2 lbs. -93.1 lbs.	Joint 10 314.8 lbs. -100.2 lbs.	
	3	7.00	0.00	JACK-OPEN Y1	01-11-08 01-11-08	2 X 6	2 X 6	00-11-00		Joint 2 131.3 lbs. 3.3 lbs.	Joint 4 64.6 lbs. -57.2 lbs.	Joint 5 19.5 lbs. 9.7 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
7	Hangers, USP	JUS26			SIMPSON (LUS26)
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
3	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	20-00-00		GDH-SL