

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | 08/18/17 | ORDER # | J0920-4493 |
| ORDER DATE | 09/28/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000007216 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | KIM GODON | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (704) 451-4444 | SALES AREA | Neil Baggett |

| | | | |
|---------|--|---|--|
| SOLD TO | Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172 | JOB NAME: Lot 44 Summerlin MODEL: Floor TAG: Midas 2.0/GL DELIVERY INSTRUCTIONS: 55 MILES ROUND TRIP | LOT # 44 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor |
| | Precision Custom Homes and 182 Navaho Trail Sanford, NC | SPECIAL INSTRUCTIONS: Like Lot 55 Summerlin | PLAN SEAL DATE: 9/30/20 BY DATE |




| | | | | | | | |
|------------------------------------|---------------|-------------|-------------|--------------|------------------|-----------|---------------------|
| BUILDING DEPARTMENT Floor Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| | END CUT | RETURN | | | | LAYOUT | NB 10/07/20 |
| | PLUMB | | GABLE STUDS | 24 IN. OC | JOBSITE 1 | JOBSITE 1 | CUTTING NB 10/07/20 |

| | | | | |
|----------------------|---------------------|---------------------|--------------|---|
| FLOOR TRUSSES | LOADING INFORMATION | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
| | | 40.0,10.0,0.0,5.0 | 1.00 | |

| FLOOR PROFILE | QTY PLY | DEPTH ID | BASE SPAN | O/A SPAN | END TYPE | | INT BEARING | | REACTIONS |
|---------------|---------|----------|-----------|----------|----------|-------|-------------|----------|-----------|
| | | | | | LEFT | RIGHT | SIZE | LOCATION | |

| | | | | | | | | | | | | | |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|
|  | 1 | 01-02-00 ET1 | 19-08-08 | 19-08-08 |  |  | | | Joint 19 51.6 lbs. | Joint 20 120.2 lbs. | Joint 21 196.7 lbs. | Joint 22 178.3 lbs. | Joint 24 195.2 lbs. |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|

| | | | | | | | | | | | | | |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|
|  | 1 | 01-02-00 ET2 | 17-00-00 | 17-00-00 |  |  | | | Joint 16 36.7 lbs. | Joint 17 122.5 lbs. | Joint 18 151.8 lbs. | Joint 19 145.3 lbs. | Joint 20 147.0 lbs. |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|

| | | | | | | | | | | | | | |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|
|  | 1 | 01-02-00 ET3 | 15-07-00 | 15-07-00 |  |  | | | Joint 14 31.8 lbs. | Joint 15 117.8 lbs. | Joint 16 152.4 lbs. | Joint 17 145.2 lbs. | Joint 18 147.0 lbs. |
|---|---|-----------------|----------|----------|---|---|--|--|-----------------------|------------------------|------------------------|------------------------|------------------------|

| | | | | | | | | | | | | | |
|---|---|----------------|----------|----------|---|---|--|--|-------------------------|-------------------------|------------------------|------------------------|------------------------|
|  | 1 | 01-02-00 F1 | 32-05-00 | 32-05-00 |  |  | | | Joint 26 1053.3 lbs. | Joint 37 1541.9 lbs. | Joint 38 -76.0 lbs. | Joint 39 163.6 lbs. | Joint 40 213.7 lbs. |
| | | | | | | | | | 287.6 lbs. | 454.7 lbs. | -349.4 lbs. | 1.7 lbs. | 103.4 lbs. |

| | | | | | | | | | | | | | |
|---|---|----------------|----------|----------|---|---|--|--|------------------------|-------------------------|------------------------|--|--|
|  | 1 | 01-02-00 F2 | 32-05-00 | 32-05-00 |  |  | | | Joint 18 964.7 lbs. | Joint 25 2067.1 lbs. | Joint 28 622.9 lbs. | | |
| | | | | | | | | | 236.6 lbs. | 1126.4 lbs. | 42.6 lbs. | | |

| | | | | | | | | | | | | | |
|---|---|----------------|----------|----------|---|---|--|--|-------------------------|-------------------------|------------------------|--|--|
|  | 1 | 01-02-00 F3 | 32-05-00 | 32-05-00 |  |  | | | Joint 22 1064.5 lbs. | Joint 33 2983.6 lbs. | Joint 38 512.3 lbs. | | |
| | | | | | | | | | 359.8 lbs. | 2107.1 lbs. | -66.9 lbs. | | |

| | | | | | | | | | | | | | |
|---|---|----------------|----------|----------|---|---|--|--|-----------------------|------------------------|--|--|--|
|  | 6 | 01-02-00 F4 | 15-07-00 | 15-07-00 |  |  | | | Joint 9 837.1 lbs. | Joint 14 837.1 lbs. | | | |
| | | | | | | | | | 427.5 lbs. | 427.5 lbs. | | | |

| | | | | | | | | | | | | | |
|---|----|----------------|----------|----------|---|---|--|--|------------------------|------------------------|--|--|--|
|  | 10 | 01-02-00 F5 | 17-00-00 | 17-00-00 |  |  | | | Joint 10 915.0 lbs. | Joint 16 915.0 lbs. | | | |
| | | | | | | | | | 462.7 lbs. | 462.7 lbs. | | | |

| | | | | | | | | | | | | | |
|---|---|----------------|----------|----------|---|---|--|--|-----------------------|------------------------|--|--|--|
|  | 2 | 01-02-00 F6 | 15-05-00 | 15-05-00 |  |  | | | Joint 9 827.9 lbs. | Joint 14 834.2 lbs. | | | |
| | | | | | | | | | 423.4 lbs. | 424.6 lbs. | | | |

Reaction Summary of Order












ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | 08/18/17 | ORDER # | J0920-4493 |
| ORDER DATE | 09/28/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000007216 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | KIM GODON | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (704) 451-4444 | SALES AREA | Neil Baggett |

| | | | |
|---------|--|---|--|
| SOLD TO | Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172 | JOB NAME: Lot 44 Summerlin MODEL: Floor TAG: Midas 2.0/GL DELIVERY INSTRUCTIONS: 55 MILES ROUND TRIP | LOT # 44 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor |
| | Precision Custom Homes and 182 Navaho Trail Sanford, NC | SPECIAL INSTRUCTIONS: Like Lot 55 Summerlin | PLAN SEAL DATE: 9/30/20 BY DATE |

| | | | | | | | |
|------------------------------------|---------------|-------------|-------------|--------------|------------------|-----------|---------------------|
| BUILDING DEPARTMENT Floor Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| | END CUT | RETURN | | | | LAYOUT | NB 10/07/20 |
| | PLUMB | | GABLE STUDS | 24 IN. OC | JOBSITE 1 | JOBSITE 1 | CUTTING NB 10/07/20 |

| | | | | |
|----------------------|---------------------|---------------------|--------------|---|
| FLOOR TRUSSES | LOADING INFORMATION | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
| | | 40.0,10.0,0.0,5.0 | 1.00 | |

| FLOOR PROFILE | QTY PLY | DEPTH ID | BASE SPAN | O/A SPAN | END TYPE | | INT BEARING | | REACTIONS | |
|---|---------|-------------------|-----------|----------|---|---|-------------|----------|-------------------------------------|--------------------------------------|
| | | | | | LEFT | RIGHT | SIZE | LOCATION | | |
|  | 4 | 01-02-00 F7 | 15-08-08 | 15-08-08 |  |  | | | Joint 9 844.0 lbs. 431.6 lbs. | Joint 14 844.0 lbs. 431.6 lbs. |
|  | 7 | 01-02-00 F8 | 13-01-08 | 13-01-08 |  |  | | | Joint 7 701.9 lbs. 375.5 lbs. | Joint 10 701.9 lbs. 375.5 lbs. |
|  | 1 | 01-02-00 F9-GR | 05-01-12 | 05-01-12 |  |  | | | Joint 5 997.2 lbs. | Joint 8 1003.4 lbs. |

ITEMS

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|-----|-------------------|--------------------------|--------------------|-------------|--|
| 10 | Hangers, USP | HUS 410 | | | SIMPSON (HUS410) |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 06-00-00 | | BM2 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 14" (S) | 16-00-00 | | BM1 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 24" (S) | 20-00-00 | | 24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) GDH |
| 3 | Hangers, USP | MSH422 | | | SIMPSON (THA422) |

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | 08/18/17 | ORDER # | J0920-4492 |
| ORDER DATE | 09/28/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000007216 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | KIM GODON | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (704) 451-4444 | SALES AREA | Neil Baggett |












| | | | |
|---------|--|--|---|
| SOLD TO | Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172 | JOB NAME: Lot 44 Summerlin MODEL: Roof TAG: Midas 2.0/GL DELIVERY INSTRUCTIONS: 55 miles round trip | LOT # 44 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof |
| | Precision Custom Homes and 182 Navaho Trail Sanford, NC | SPECIAL INSTRUCTIONS: Like Lot 55 Summerlin | PLAN SEAL DATE: 9/30/20 BY DATE |

| | | | | | | | |
|----------------------------|----------------------|--------------------|----------|---------------------|-------------------------|--------------|-------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT | RETURN | | | | LAYOUT | NB 10/07/20 |
| | PLUMB | | | JOBSITE | 1 | CUTTING | NB 10/07/20 |
| | GABLE STUDS | 24 IN. OC | | | | | |

ROOF TRUSSES

LOADING INFORMATION **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|--|-------|-------|------|--------------|----------------------|--------|--------|----------|----------|-------------|-------------|-------------|-------------|------------|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | Joint 2 | Joint 22 | Joint 23 | Joint 24 | Joint 25 |
|  | 1 | 8.00 | 0.00 | GABLE A1-GE | 34-06-00 34-06-00 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 | Joint 22 | Joint 23 | Joint 24 | Joint 25 |
| | | | | | | | | | | 248.2 lbs. | 231.6 lbs. | 218.8 lbs. | 168.0 lbs. | 178.6 lbs. |
| | | | | | | | | | | -77.8 lbs. | -59.0 lbs. | -146.6 lbs. | -82.1 lbs. | -88.4 lbs. |
|  | 11 | 8.00 | 0.00 | COMMON A2 | 34-06-00 34-06-00 | 2 X 4 | 2 X 6 | 01-02-08 | | Joint 2 | Joint 8 | | | |
| | | | | | | | | | | 1705.5 lbs. | 1626.4 lbs. | | | |
| | | | | | | | | | | -91.1 lbs. | -72.2 lbs. | | | |
|  | 6 | 8.00 | 0.00 | COMMON A4 | 34-06-00 34-06-00 | 2 X 4 | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2 | Joint 8 | | | |
| | | | | | | | | | | 1686.8 lbs. | 1686.8 lbs. | | | |
| | | | | | | | | | | -90.9 lbs. | -90.9 lbs. | | | |
|  | 1 | 8.00 | 0.00 | GABLE A5-GE | 34-06-00 34-06-00 | 2 X 4 | 2 X 4 | 01-02-08 | 01-02-08 | Joint 2 | Joint 22 | Joint 24 | Joint 25 | Joint 26 |
| | | | | | | | | | | 246.8 lbs. | 217.6 lbs. | 185.3 lbs. | 177.1 lbs. | 176.3 lbs. |
| | | | | | | | | | | -79.4 lbs. | -23.7 lbs. | -125.6 lbs. | -87.6 lbs. | -87.1 lbs. |
|  | 1 | 8.00 | 0.00 | COMMON B1-GE | 19-09-08 19-09-08 | 2 X 6 | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2 | Joint 12 | Joint 14 | Joint 15 | Joint 16 |
| | | | | | | | | | | 170.6 lbs. | 162.6 lbs. | 166.7 lbs. | 178.7 lbs. | 177.9 lbs. |
| | | | | | | | | | | -47.5 lbs. | -8.1 lbs. | -82.0 lbs. | -88.1 lbs. | -97.8 lbs. |
|  | 1 | 8.00 | 0.00 | COMMON B2 | 19-09-08 19-09-08 | 2 X 6 | 2 X 8 | 01-02-08 | 01-02-08 | Joint 2 | Joint 6 | | | |
| | 2 Ply | | | | | | | | | 8146.8 lbs. | 8350.4 lbs. | | | |
| | | | | | | | | | | -475.1 lbs. | -485.3 lbs. | | | |
|  | 1 | 12.00 | 0.00 | ATTIC C1-GE | 22-06-00 22-06-00 | 2 X 6 | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 | Joint 10 | Joint 12 | Joint 14 | |
| | | | | | | | | | | 576.1 lbs. | 576.2 lbs. | 1052.0 lbs. | 1055.5 lbs. | |
| | | | | | | | | | | 0.6 lbs. | 5.0 lbs. | -283.9 lbs. | -286.8 lbs. | |
|  | 6 | 12.00 | 0.00 | ATTIC C2 | 22-06-00 22-06-00 | 2 X 6 | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 | Joint 10 | | | |
| | | | | | | | | | | 1517.6 lbs. | 1517.6 lbs. | | | |
| | | | | | | | | | | 159.7 lbs. | 159.8 lbs. | | | |
|  | 2 | 12.00 | 0.00 | ATTIC C3 | 22-06-00 22-06-00 | 2 X | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 | Joint 10 | | | |
| | 2 Ply | | | | | | | | | 6007.4 lbs. | 5746.4 lbs. | | | |
| | | | | | | | | | | -117.4 lbs. | -101.5 lbs. | | | |
|  | 3 | 12.00 | 0.00 | ATTIC C4 | 05-06-00 05-06-00 | 2 X 6 | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 | Joint 8 | Joint 10 | | |
| | | | | | | | | | | 295.8 lbs. | 547.8 lbs. | 966.6 lbs. | | |
| | | | | | | | | | | -86.1 lbs. | -196.6 lbs. | -491.1 lbs. | | |
|  | 1 | 6.00 | 0.00 | GABLE D1-SG | 10-00-00 10-00-00 | 2 X 4 | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2 | Joint 6 | | | |
| | | | | | | | | | | 469.6 lbs. | 469.6 lbs. | | | |
| | | | | | | | | | | -120.0 lbs. | -120.0 lbs. | | | |

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS










| | | | |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | 08/18/17 | ORDER # | J0920-4492 |
| ORDER DATE | 09/28/20 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000007216 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | KIM GODON | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (704) 451-4444 | SALES AREA | Neil Baggett |

| | | | |
|---------|--|--|---|
| SOLD TO | Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172 | JOB NAME: Lot 44 Summerlin MODEL: Roof TAG: Midas 2.0/GL DELIVERY INSTRUCTIONS: 55 miles round trip | LOT # 44 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof |
| | Precision Custom Homes and 182 Navaho Trail Sanford, NC | SPECIAL INSTRUCTIONS: Like Lot 55 Summerlin | PLAN SEAL DATE: 9/30/20 BY DATE |

| | | | | | | | |
|----------------------------|----------------------|--------------------|--------------------|---------------------|-------------------------|--------------|-------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT | RETURN | | | | LAYOUT | NB 10/07/20 |
| | PLUMB | | GABLE STUDS | 24 IN. OC | JOBSITE 1 | CUTTING | NB 10/07/20 |

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

| | |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0 | 1.15 |

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|--|-----|-------|------|--------------|----------------------|--------|-------|----------|----------|--------------------------------------|-------------------------------------|--------------------------------------|------------------------------------|--------------------------------------|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | | | | | |
|  | 4 | 6.00 | 0.00 | COMMON D2 | 10-00-00 10-00-00 | 2 X 4 | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2 469.6 lbs. -90.6 lbs. | Joint 4 469.6 lbs. -90.6 lbs. | | | |
|  | 1 | 3.00 | 0.00 | GABLE P1-GE | 05-09-00 05-09-00 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 210.2 lbs. -93.0 lbs. | Joint 5 20.0 lbs. -10.0 lbs. | Joint 6 284.0 lbs. -92.9 lbs. | | |
|  | 6 | 3.00 | 0.00 | MONOPITCH P2 | 05-09-00 05-09-00 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 305.7 lbs. -129.9 lbs. | Joint 4 205.9 lbs. -84.9 lbs. | | | |
|  | 10 | 3.00 | 0.00 | MONOPITCH P3 | 05-09-00 04-09-00 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 268.0 lbs. -116.8 lbs. | Joint 4 163.7 lbs. -67.1 lbs. | | | |
|  | 1 | 3.00 | 0.00 | GABLE P4-GE | 05-09-00 04-09-00 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 167.3 lbs. -85.1 lbs. | Joint 5 70.0 lbs. -24.9 lbs. | Joint 6 196.9 lbs. -64.8 lbs. | | |
|  | 1 | 8.00 | 0.00 | VALLEY VB1 | 16-01-15 16-01-15 | 2 X 4 | 2 X 4 | | | Joint 1 137.3 lbs. -3.0 lbs. | Joint 5 130.1 lbs. 9.0 lbs. | Joint 6 384.7 lbs. -108.3 lbs. | Joint 8 244.8 lbs. 52.8 lbs. | Joint 9 384.9 lbs. -108.4 lbs. |
|  | 1 | 8.00 | 0.00 | VALLEY VB2 | 12-01-15 12-01-15 | 2 X 4 | 2 X 4 | | | Joint 1 54.7 lbs. -30.2 lbs. | Joint 5 41.5 lbs. -12.6 lbs. | Joint 6 313.5 lbs. -92.9 lbs. | Joint 7 264.2 lbs. 35.8 lbs. | Joint 8 313.7 lbs. -93.0 lbs. |
|  | 1 | 8.00 | 0.00 | VALLEY VB3 | 08-01-15 08-01-15 | 2 X 4 | 2 X 4 | | | Joint 1 156.4 lbs. -24.7 lbs. | Joint 3 156.4 lbs. -30.3 lbs. | Joint 4 263.0 lbs. 18.7 lbs. | | |
|  | 1 | 8.00 | 0.00 | VALLEY VB4 | 04-01-15 04-01-15 | 2 X 4 | 2 X 4 | | | Joint 1 127.9 lbs. -6.8 lbs. | Joint 3 127.9 lbs. -6.8 lbs. | | | |

ITEMS

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|-----|--------------|--------|--------------------|-------------|-----------------|
| 13 | Hangers, USP | HUS 26 | | | SIMPSON (HUS26) |