

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4925
ORDER DATE	10/21/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOB SITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 51 South Creek LOT # 51 SUBDIV: South Creek MODEL: Roof TAG: HHP / The Colin II Three Car JOB CATEGORY: Residential - Roof
	Signature Home Builders Lot 51 South Creek Lillington, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: Like Lot 2 Copper Creek
PLAN SEAL DATE:		

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	10/21/20
	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	10/21/20
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	3		7.00	0.00	HOWE A1 42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1912.5 lbs. -302.1 lbs.	Joint 10 1690.2 lbs. -305.2 lbs.	Joint 12 820.7 lbs. -565.8 lbs.			
	2		7.00	0.00	HOWE A2 42-04-00 42-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1891.8 lbs. -290.2 lbs.	Joint 10 1580.9 lbs. -490.2 lbs.	Joint 12 1290.2 lbs. -736.1 lbs.			
	5		7.00	0.00	COMMON A3 38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 10 901.9 lbs. -505.7 lbs.	Joint 12 1714.1 lbs. -631.9 lbs.	Joint 16 1650.9 lbs. -244.0 lbs.			
	1		7.00	0.00	FINK A3GE 38-05-08 38-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 37 239.8 lbs. 19.4 lbs.	Joint 39 269.1 lbs. -136.0 lbs.	Joint 40 280.0 lbs. -91.8 lbs.	Joint 41 1463.8 lbs. -880.4 lbs.	Joint 46 1608.0 lbs. -393.6 lbs.	
	6		7.00	0.00	SPECIAL A4 21-04-00 21-04-00	2 X 6	2 X 10	00-10-08		Joint 2 907.1 lbs. -44.2 lbs.	Joint 7 1129.3 lbs. -301.1 lbs.				
	1 2 Ply		7.00	0.00	SPECIAL A4A 21-04-00 21-04-00	2 X 6	2 X 10			Joint 1 1393.7 lbs. -46.2 lbs.	Joint 6 1836.8 lbs. -490.0 lbs.				
	3		7.00	0.00	GABLE A5 24-08-08 24-08-08	2 X 6	2 X 10	00-10-08		Joint 2 953.4 lbs. -26.3 lbs.	Joint 9 118.0 lbs. -81.8 lbs.	Joint 10 1836.0 lbs. 20.0 lbs.			
	1		7.00	0.00	GABLE A5GE 24-08-08 24-08-08	2 X 6	2 X 6	00-10-08		Joint 2 294.1 lbs. -61.0 lbs.	Joint 15 60.6 lbs. -50.7 lbs.	Joint 16 133.4 lbs. -44.1 lbs.	Joint 17 163.9 lbs. -20.6 lbs.	Joint 18 184.6 lbs. -89.6 lbs.	
	1		7.00	0.00	GABLE A6GE 04-01-08 04-01-08	2 X 4	2 X 6	00-10-08		Joint 2 119.1 lbs. 6.0 lbs.	Joint 6 38.8 lbs. -22.5 lbs.	Joint 7 118.8 lbs. -65.9 lbs.	Joint 8 126.4 lbs. -92.2 lbs.		
	7		7.00	0.00	FINK B1 32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 8 1550.5 lbs. -201.7 lbs.	Joint 14 1547.4 lbs. -179.8 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4925
ORDER DATE	10/21/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SIGNED TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 51 South Creek	LOT # 51	SUBDIV: South Creek
	Signature Home Builders Lot 51 South Creek Lilington, NC	MODEL: Roof	TAG: HHP / The Colin II Three Car	JOB CATEGORY: Residential - Roof
SHIPPED TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS: Like Lot 2 Copper Creek		
PLAN SEAL DATE:				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	DATE
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	10/21/20
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	1		7.00	0.00	GABLE B1GE	32-05-08 32-05-08	2 X 6	2 X 6	00-11-00	00-10-08	Joint 28 191.2 lbs. -101.2 lbs.	Joint 30 186.5 lbs. -70.4 lbs.	Joint 31 99.2 lbs. -33.7 lbs.	Joint 32 118.4 lbs. -38.3 lbs.	Joint 33 115.5 lbs. -38.2 lbs.
	2		12.00	0.00	ATTIC C1	22-07-00 22-07-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 2 1528.6 lbs. -42.4 lbs.	Joint 12 1528.6 lbs. -42.4 lbs.			
	9		12.00	0.00	ATTIC C2	22-07-00 22-07-00	2 X 8	2 X 10			Joint 1 1508.4 lbs. 102.7 lbs.	Joint 11 1508.4 lbs. 102.7 lbs.			
	1 2 Ply		12.00	0.00	ATTIC C2-GR	22-07-00 22-07-00	2 X 8	2 X 10			Joint 1 2269.9 lbs. 5.6 lbs.	Joint 11 2263.1 lbs. 121.5 lbs.			
	4		7.00	0.00	COMMON D1	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 530.0 lbs. -127.4 lbs.	Joint 4 530.0 lbs. -127.4 lbs.			
	1		7.00	0.00	GABLE D1GE	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 142.1 lbs. -28.2 lbs.	Joint 10 142.1 lbs. -20.9 lbs.	Joint 12 166.7 lbs. -105.1 lbs.	Joint 13 105.7 lbs. -61.9 lbs.	Joint 14 122.5 lbs. -59.9 lbs.
	5		7.00	0.00	COMMON G1	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 937.8 lbs. -135.4 lbs.	Joint 6 937.8 lbs. -135.4 lbs.			
	1		7.00	0.00	COMMON G1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 175.9 lbs. -42.6 lbs.	Joint 12 162.7 lbs. -4.7 lbs.	Joint 14 267.6 lbs. -158.7 lbs.	Joint 15 151.1 lbs. -85.1 lbs.	Joint 16 188.2 lbs. -114.7 lbs.
	1		7.00	0.00	VALLEY V1	11-10-04 11-10-04	2 X 4	2 X 4			Joint 1 196.7 lbs. -37.7 lbs.	Joint 3 198.8 lbs. -46.2 lbs.	Joint 4 475.8 lbs. -44.6 lbs.		
	1		7.00	0.00	VALLEY V2	07-10-04 07-10-04	2 X 4	2 X 4			Joint 1 142.4 lbs. -35.1 lbs.	Joint 3 143.4 lbs. -40.4 lbs.	Joint 4 257.3 lbs. -5.4 lbs.		

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1020-4925
ORDER DATE	10/21/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	David Landry

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 51 South Creek	LOT # 51	SUBDIV: South Creek
	Signature Home Builders Lot 51 South Creek Lilington, NC	MODEL: Roof	TAG: HHP / The Colin II Three Car	JOB CATEGORY: Residential - Roof
SHIPP TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS: Like Lot 2 Copper Creek		
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	10/21/20
Roof Order	END CUT	RETURN		NONE	NONE	LAYOUT	DTL	10/21/20
	PLUMB		GABLE STUDS			24 IN. OC	CUTTING	DTL

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT	
	1		7.00	0.00	VALLEY V3	03-10-04	2 X 4	2 X 4			Joint 1 111.0 lbs. -15.5 lbs.	Joint 3 111.0 lbs. -15.5 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES
			FT-IN-16		
3	Hangers, USP	JUS26			SIMPSON (LUS26)
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	12-00-00		GDH2